Special Control   Control Control   Control Control   Control Control   Co				Status	Status		Phase to	IGA	Phase	Delay	Delay
Color Subsyl Labor Lab	Sponsor	Project Title	TIPID			Most Recent Status					
Adams Coutty   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS) to Tower   2024   Included   Name   Name   County   Control Study (USS)   Included   Name		-									
Address Country   Countr	Adams County	•	2022-043	November	2023	Project in progress.	Study	Yes	2024	Initiated	None
Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Sebs-Precision Provinces Size Visite Body and Agrana Coursy Notice Body Agra		Adams County Comprehensive				NTP given from CDOT. Contract with consultant scheduled for public hearing 7/9. NTP will be					
Against Courty   Polish Selficial Present   2024   1   1   1   2024   2025   2027   2024	Adams County	Safety Action Plan	2024-012	July	2024	given to consultant shortly thereafter.	Study	Yes	2024	Uninitiated	None
Provened Diversification of Weel Stocks and Apparoa County. Provened Diversification of Proceed County. Provened Diversification of Proceed County. Proceedings of Procedings of Proceding		·									
Angabac Courty   Predestinan Facilities, Fullonio   2020-011   April	Adams County		2024-014	June	2024	CDOT waiting on LA to return IGA documents. Haven't received the RFP for review from LA.	Design	No	2025	Uninitiated	None
Augusto County Miscando County											
Do Creek Operational Improvements 12 or Inverses DT Sate Anguino Contry Sate Inverses DT Sate Anguino Contry Sate Inverse DT Sate Anguino Contry Sate Anguino Control	Aranahoe County		2020-011	April	2024	Received NOA Concurrence from Region 1, issued Notice to Proceed	Construction	Ves	2022	Initiated	Second
Angulation Country  Parties (RA Multimodal and Statety Application Country Angulation Angulation Country Angulation Angula	Arapanoe County		2020-011	Арш	2024	Received NOA Concurrence from Region 1, issued Notice to Proceed.	Construction	165	2022	Illilialed	Second
Ampation Courty Parker Re Multimodal and Safety Ampation Courty Parker Re Multimodal Ampation Parker Re Multimodal Multimodal Ampation Parker Re Multimodal Mu											
Approto County   Parker R Multimodal and Safety   Approto County   High Line Caral Trail Undergrass at   202-005   July   2024   Closed public unlessed period and are summarizing the feedback. Drafting the plan.   Study   Ves   2022   Initiated   None   Apprator County   Trainst and   Closed public unlessed period and are summarizing the feedback. Drafting the plan.   Study   Ves   2022   Initiated   None   Apprator County   Trainst and   Closed public unlessed period and are summarizing the feedback. Drafting the plan.   Study   Ves   2022   Initiated   None   Apprator County   Apprator County   Trainst and   Closed public unlessed period and are summarizing the feedback. Drafting the plan.   Study   Ves   2022   Initiated   None   Apprator County   Apprator County   Appraison County   County		•	2020-057	April	2024	Construction Started.	Construction	Yes	2022	Initiated	Second
## Angaphoc County Previous 2022-054 July 2024 the PDRAM Meeting which is a previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion with COOT. The large previous for 100 far discussion		Parker Rd Multimodal and Safety									
Angenico County	Arapahoe County	Study: Mississippi to Hampden	2020-070	July	2024	Closed public outreach period and are summarizing the feedback. Drafting the plan.	Study	Yes	2022	Initiated	None
Anaphance County Translat and Agraphance County Translat and Marganithan County (Micromobility Study) 2022-055 July 2024 inhibitant of County (Micromobility Study) 2024-051 July 20		,									
Aragonic Courry  Information High Line Canal Trial Unkinghase at 2024-013 July 2024  Aragonic Courry  Information Courry  Info	Arapahoe County	•	2022-054	July	2024			Yes	2025	Uninitiated	None
High Line Canal Trail Undergass at Code 2024-013 July 2024 Will be scheduled for September.  Arapathor Courty Colfax Agaptance Courty Trail Study: Cherry Creek Arapathor Courty Trail Study: Cherry Creek Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled for September.  Arada Co033 to Virgil Way 2024 Will be scheduled with final Arada Rada Co033 to Virgil Way 2024 Will be scheduled with for Canal Arada Rada Co033 to Virgil Way 2024 Will be scheduled with for Canal Arada Rada Co033 to Virgil Way 2024 Will be scheduled with for Canal Arada Rada Co033 to Virgil Way 2024 Will be scheduled with for Canal Arada Rada Co033 to Virgil Way 2024 Will be scheduled with for Canal Rada Co033 to Virgil Way 2024 Will be scheduled with for Canal Rada Co033 to Virgil Way 2024 Will be scheduled with for Canal Rada Co033 to Virgil Way 2024 Will be scheduled with for Canal Rada Co033 to V	Aranahaa Caunty	, ,	2022 055	linke	2024	· · · · · · · · · · · · · · · · · · ·		No	2022	Doloved	Cocond
Arapacho Courty Trail to Parker Rd Arapacho Courty Trail Copacho Trail Construction Trail Copacho Hamiltonia Arapacho Courty Arapacho Courty Trail Copacho Trail Arapacho Courty Arapacho Courty Trail Copacho Trail Arapacho Courty Arapacho Courty Trail Copacho Trail Copacho Trail Trail Copacho Tr				July			Study	INO	2023	Delayed	Second
Easter Trail Sudy: Cherry Croek Anganhoe County Trail to Parker Rd 2024-019 July 2024 Received KSA from CDOT. Under internal review in County attorney office.  Study No 2026 Uninitiated None COS9 to Virgil Way Construction Ves COS1 to Virgil Way Construction Ves COS1 to Virgil Way Construction Ves COS1 to Virgil Way Construction Ves COS2 Delayed Second Construction Ves COS2 Delayed Second Construction Ves COS2 Delayed Second Construction Ves COS2 Initiated None Construction Ves COS2 Initiated None Construction Ves COS2 Delayed Second Initiated None Construction Ves COS2 Initiated None Construction Ves COS2 Delayed Second Initiated None Construction Ves COS2 Initiated None Construction Ves COS2 Initiated None Construction Ves COS2 Delayed Second Initiated None Construction Ves COS2 Delayed Second Initiated None Construction Ves Construction Ves Construction Ves Construction Ves COS2 Uninitiated None Construction Ves Construction Ves Construction Ves Construction Ves Construction Ves Construction Ves Constr				July			Design	No	2025	Uninitiated	None
Arapan country Trail to Parker Rd Ash Multimodal Improvements Aurora Missing Sidewalk Program Aurora Pedestrian Bridge over Parker Outpry, Smothy Hill Intersection Operational Improvements Aurora 13th Aya Multimodal Mobility Study Program to High Canal Aurora Missing Sidewalk Program Aurora Multimodal Mobility Aurora Multimodal Access Improvements 2020-056 June 2024 La working through a re-design and PS&E update. Looking to hold a FOR redo. Construction Aurora Multimodal Access Improvements 2020-056 June 2024 June 2024 La working through a re-design and PS&E update. Looking to hold a FOR redo. Construction Ves 2023 Delayed Second Study Program to High Canal Aurora Multimodal Access Improvements: 2020-056 June 2024 June 2024 June 2024 Design underway & survey is complete. Aurora Aurora Multimodal Access Penns & Bridge Replacement: Aurora Missing Sidewalk Program Aurora Multimodal Transportation Mobile Pinner Aurora Multimodal Transportation Mobile Pinner 2024 June 2024 Gex executed, Scoping meeting held 5/22/24. Anticipate ROW plan submittal late September. Aurora Missing Sidewalk Program Aurora Multimodal Transportation Mobile Pinner Aurora Construction Aurora Multimodal Transportation Mobile Pinner 2024 April 2024 Opportunity to Aurora Aurora Multimodal Transportation Mobile Pinner 2024 April 2024 Gex executed, Arapahoe County drating Request for Proposals until next year.  Construction Design Ves 2024 Uninitiated None  Construction Ves 2025 Initiated None  Missing Sidewalk Program No Construction Ves 2026 Uninitiated None  Missing Sidewalk Program No Construction Ves 2027 Delayed Second None  Missing Sidewalk Program No Construction Ves 2028 Delayed Second None  Missing Sidewalk Program No Construction Ves 2029 Delayed Second None  Missing Sidewalk Program No Construction Ves 2024 Uninitia	Thapaneo County		2024 010	July	LULT	Will be consumed for copiemical	2 3 3 1 9 1 9	110	2020	Offinitiated	140110
Avora Aurora Missing Sidewalk Program 202-009 June 2024 Oberstand None None None None None None None None	Arapahoe County	-	2024-019	July	2024	Received IGA from CDOT. Under internal review in County attorney office.	Study	No	2026	Uninitiated	None
Aurora Missing Sidewalk Program Aurora Missing Sidewalk Progra	·	64th Multimodal Improvements:					·				
Aurora Aurora Missing Sidewalk Program 2020-009 June 2024 clearances. 2021 Delayed Second Nine Mile Station Biotyce and Statio	Arvada	CO93 to Virgil Way	2024-051	None	None	None.	Design	No	2026	Uninitiated	None
Nine Mile Station Bitgetoe and Pedestrian Bridge over Parker Rd. 2020-010 June 2024 Currently working on change order. Construction Yes 2022 Initiated None Pedestrian Bridge over Parker Rd. 2020-010 June 2024 Currently working on change order. Construction Yes 2022 Initiated None Pedestrian Bridge over Parker Rd. 2020-010 June 2024 LA working through a re-design and PS&E update. Looking to hold a FOR redo. Construction Yes 2023 Delayed Second 13th Ave Multimodal Mobility Study. Yes 2020 Initiated First 2024 Study. Yes 2022 Initiated None 2024-01 June 2024 Study. Yes 2024 Initiated None 2024-01 June 2024 Study. Yes 2025 Initiated None 2024-01 June 2024 Study. Yes 2025 Study Yes 2025 Uninitiated None Improvements: Yes Study Yes 2025 Uninitiated None Study Yes 2024 Study Yes 2025 Uninitiated None Peoris St Bridge Replacement. Aurora Study Yes 2024 Study Yes 2025 Uninitiated None Study Yes 2024 Study Study Yes 2025 Uninitiated None Study Stud		_									
Aurora Pedestrian Bridge over Parker Rd. 2020-010 June 2024 Currently working on change order. Construction Yes 2022 Initiated None Parker Rd. 2021 Parker Rd. 2020-058 June 2020-058 June 2020-058 June 2020-058 June 2020-058 June 2020-059 June 2020 Final adoption by city council on 4/24. Consultant in process of submitting final invoices. Study Yes 2020 Initiated First Trail/Chanbers 2020-059 June 2023 Final adoption by city council on 4/24. Consultant in process of submitting final invoices. Study Yes 2020 Initiated First Parkers Aurora Multimodal Access Improvements: Posicia to Powhaton Aurora Multimodal Access Improvements 2020-059 June 2023 Final adoption by city council on 4/24. Consultant in process of submitting final invoices. Study Yes 2020 Initiated First Parkers Aurora Multimodal Access Improvements 2020-059 June 2022 Final adoption by city council on 4/24. Consultant in process of submitting final invoices. Study Yes 2021 Initiated None Aurora Multimodal Access Improvements 2020-059 June 2024 GGA executed. Scoping meeting held 5/22/24. Anticipate ROW plan submittal late September. Design Yes 2023 Delayed Second Muster Plan 2022-056 June 2024 Finished with first phase of the project and now entering phase 2 of 4. Study Yes 2025 Initiated None Aurora Multimodal Capacity Improvements: Vosemite to HLC Trail - Precon 2024-001 June 2024 GGA has been executed. Wornt start Request for Proposals until next year. Design Yes 2025 Uninitiated None Replacement - Precon 2024-021 April 2024 Ind Aurora Traffic Management Center Replacement - Precon 2024-022 June 2024-021 April 2024 Ind Aurora Traffic Management Center Replacement - Precon 2024-027 June 2024-027 June 2024 Aurora Traffic Management Center Replacement - Precon 2024-027 June 2024-027 June 2024 Aurora Replacement - Precon 2024-027 June 2024-027 Jun	Aurora		2020-009	June	2024	clearances.	Construction	Yes	2023	Delayed	Second
Aurora Multimodal Transportation Aurora Multimodal Transportation Master Plan 2022-056 June 2024 GA has been executed. Worn't start Request for Proposals until neprovements: Over Sand Creek - Precon 2024-021 June 2024 GA has been executed. Worn't start Request for Proposals until next year.  Gun Club Multimodal Capacity Improvements: Oversine to HLC 1 rail - Precon 2024-021 April 2024 Using the RFP for design consultant selection.  Aurora Multimodal Capacity Improvements: Oversing to HLC 1 rail - Precon 2024-021 April 2024 GA has been executed. Worn't start Request for Proposals until next year.  Aurora Multimodal Capacity Improvements: Communications Aurora Multimodal Capacity Improvements: Quarter of the County of the Multimodal Capacity Improvements: Quarter of the County of the Multimodal Capacity Improvements: Quarter of the County of the Multimodal Capacity Improvements: Quarter of the County of the Multimodal Capacity Improvements: Quarter of the County of the Multimodal Capacity Improvements: Quarter of the County of the Multimodal Capacity Improvements: Quarter of the County of the Multimodal Capacity Improvements: Quarter of the County of the Multimodal Capacity Improvements: Quarter of the County of the Multimodal Capacity Improvements: Quarter of the County	Auroro	•	2020 040	luna a	2024	Currently working on shange order	Construction	Van	2022	liniti ata d	None
Intersection Operational Improvements 2020-056 June 2024 LA working through a re-design and PS&E update. Looking to hold a FOR redo. Construction Yes 2023 Delayed Second 13th Ave Multimodal Mobility Study: Yosemite to High Line Canal Trail/Chambers 2020-069 June 2023 Final adoption by city council on 4/24. Consultant in process of submitting final invoices. Study Yes 2020 Initiated First Process of Study Yes 2020 Initiated First Process of Study Yes 2020 Initiated First Process of Study Yes 2020 Initiated None 2024-045 June 2024 January 2024 Design underway & survey is complete. Design Yes 2024 Initiated None 2024-045 June 2024-045 June 2024 Initiated None 2026 June 2024 Initiated None 2026 June 2024-045 June 2024 Initiated None 2026 June 2024-045 June 2024 Initiated None 2026 June 2024 Initiated None 2024-045 June 2024 Initiated None 2026 June 2024-045 June 2024 Initiated None 2026 June 2024 Initiated None 2	Aurora		2020-010	June	2024	Currently working on change order.	Construction	res	2022	Initiated	ivone
Aurora Improvements 2020-056 June 2024 LA working through a re-design and PS&E update. Looking to hold a FOR redo. Construction Yes 2023 Delayed Second 13th Ave Multimodal Mobility Study: Yosemile to High Line Canal Improvements: Peoria to Powhaton - Precon 2022-044 January 2024 Design underway & survey is complete. Design Yes 2024 Initiated First None 2024-021 June 2024 IGA executed, Scoping meeting held 5/22/24. Anticipate ROW plan submittal late September. Design Yes 2023 Delayed Second Natura Aurora Multimodal Transportation Master Plan 2022-056 June 2024 Finished with first phase of the project and now entering phase 2 of 4. Study Yes 2025 Initiated None Peoria St Bridge Replacement: Over Sand Creek - Precon 2024-001 June 2024 CDOT waiting the RFP for design consultant selection. Design Yes 2024 Uninitiated None Improvements: Yosemite to HLC Trail - Precon 2024-021 April 2024 IGA has been executed. Won't start Request for Proposals until next year. Design Yes 2025 Uninitiated None Plans of Construction No 2024-021 April 2024 IGA has been executed. Won't start Request for Proposals and IGA between City Improvements: Quincy to Aurora Plwvy - Precon 2024-021 April 2024 IGA has been executed. Won't start Request for Proposals and IGA between City Improvements Quincy to Aurora Plwvy - Precon 2024-021 April 2024 Indicated Replacement - Precon 2024-021 April 2024 Indicated Release RFP Isr design and environmental scope final draft. Replacement - Precon 2024-021 April 2024 Indicated release RFP Isr design and environmental scope final draft. Replacement - Precon 2024-021 April 2024 Indicated release RFP Isr design and environmental scope final draft. Replacement - Precon 2024-021 April 2024 Indicated RFP Isr state for mid-June to early July. COA and CDOT are working to develop the RFP Isr design and environmental scope final draft. Replacement - Precon 2024-021 June 2024 Indicated release CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Aurora Infrastructure Improvements											
13th Ave Multimodal Mobility Study: Yosernite to High Line Canal Aurora Trail/Chambers 2020-069 June 2023 Final adoption by city council on 4/24. Consultant in process of submitting final invoices. Study Yes 2020 Initiated First Improvements: Peoria to Powhaton - Precon - Precon 2022-044 January 2024 Design underway & survey is complete. Design Yes 2024 Initiated None Aurora Multimodal Access Improvements 2022-045 June 2024 IGA executed, Scoping meeting held 5/22/24. Anticipate ROW plan submittal late September. Design Yes 2023 Delayed Second Aurora Master Plan 2022-056 June 2024 Finished with first phase of the project and now entering phase 2 of 4. Study Yes 2025 Initiated None Peoria St Bridge Replacement: Aurora Over Sand Creek - Precon 2024-001 June 2024 CDOT waiting the RFP for design consultant selection. Design Yes 2024 Uninitiated None Improvements: Vosemite to HLC Trail - Precon 2024-002 April 2024 IGA has been executed. Won't start Request for Proposals until next year. Design Yes 2025 Uninitiated None Replacement - Precon 2024-021 June 2024 April 202	Aurora	•	2020-056	June	2024	LA working through a re-design and PS&E update. Looking to hold a FOR redo.	Construction	Yes	2023	Delaved	Second
Study: Yosemite to High Line Canal Trail/Chambers 2020-069 June 2023 Final adoption by city council on 4/24. Consultant in process of submitting final invoices. Study Yes 2020 Initiated First Improvements: Peoria to Powhaton - Precon 2022-044 January 2024 Design underway & survey is complete.  Aurora Multimodal Access Improvements 2022-045 June 2024 IgA executed, Scoping meeting held 5/22/24. Anticipate ROW plan submittal late September.  Aurora Multimodal Transportation Master Plan 2022-056 June 2024 Finished with first phase of the project and now entering phase 2 of 4.  Aurora Multimodal Transportation Master Plan 2022-056 June 2024 Finished with first phase of the project and now entering phase 2 of 4.  Aurora Peoria St Bridge Replacement: Over Sand Creek - Precon 2024-001 June 2024 CDOT waiting the RFP for design consultant selection.  Improvements: Yosemite to HLC Aurora Trail - Precon 2024-020 April 2024 April 2024 IgA has been executed. Won't start Request for Proposals until next year.  By Chamber Study Yes 2025 Initiated None 2024 Uninitiated None 2024 Uninitiated None 2024 Uninitiated None 2024 April 2024		•									
Aurora — Precon — 2022-044 January — 2024 Design underway & survey is complete.  Aurora Multimodal Access — 2022-045 June — 2024 IGA executed, Scoping meeting held 5/22/24. Anticipate ROW plan submittal late September.  Aurora Multimodal Transportation — 2022-056 June — 2024 Finished with first phase of the project and now entering phase 2 of 4.  Aurora Moster Plan — 2022-056 June — 2024 Finished with first phase of the project and now entering phase 2 of 4.  Aurora Moster Plan — 2024-050 June — 2024 Finished with first phase of the project and now entering phase 2 of 4.  Aurora — Peoria St Bridge Replacement: — 2024-001 June — 2024 — CDOT waiting the RFP for design consultant selection.  Aurora — Peoria St Bridge Replacement: — 2024-001 June — 2024 — CDOT waiting the RFP for design consultant selection.  Aurora — Improvements: Yosemite to HLC — Trail - Precon — 2024-020 — April — 2024 — Anticipated release of the RFP is slated for mid-June to early July.  Aurora — Replacement - Precon — 2024-072 — July — 2024 — Anticipated release of the RFP is slated for mid-June to early July.  Aurora — Aurora Traffic Management Center — 2024-072 — July — 2024 — Anticipated release of the RFP is slated for mid-June to early July.  Aurora — Aurora Traffic Management Center — 2024-072 — July — 2024 — Anticipated release of the RFP is slated for mid-June to early July.  CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for — Construction — No — 2026 — Uninitiated — None — Aurora Traffic Signal Equipment — Received draft IGA, addressed comments, going through council approval processes from June—											
Aurora — Precon 2022-044 January 2024 Design underway & survey is complete.  Aurora Multimodal Access Improvements 2022-045 June 2024 IGA executed, Scoping meeting held 5/22/24. Anticipate ROW plan submittal late September.  Aurora Multimodal Transportation Master Plan 2022-056 June 2024 Finished with first phase of the project and now entering phase 2 of 4.  Aurora Gommunications Aurora Traffic Signal Equipment 2024-072 July 2024 Second Plan submittal late September.  Design Yes 2023 Delayed Second Pres 2024 Delayed Pres 2	Aurora	Trail/Chambers	2020-069	June	2023	Final adoption by city council on 4/24. Consultant in process of submitting final invoices.	Study	Yes	2020	Initiated	First
Aurora Multimodal Access Improvements 2022-045 June 2024 IGA executed, Scoping meeting held 5/22/24. Anticipate ROW plan submittal late September. Design Yes 2023 Delayed Second Aurora Multimodal Transportation Master Plan 2022-056 June 2024 Finished with first phase of the project and now entering phase 2 of 4. Study Yes 2025 Initiated None Peoria St Bridge Replacement: 2024-001 June 2024 CDOT waiting the RFP for design consultant selection.  Aurora Over Sand Creek - Precon 2024-001 June 2024 IGA has been executed. Won't start Request for Proposals until next year.  Aurora Over Sand Creek - Precon 2024-002 April 2024 IGA has been executed. Won't start Request for Proposals until next year.  Aurora Pkwy - Precon 2024-021 April 2024 IGA has been executed. Arapahoe County drafting Request for Proposals and IGA between City Improvements: Quincy to Aurora Pkwy - Precon 2024-021 June 2024 and County for funding.  COA and CDOT are working to develop the RFP for design and environmental scope final draft. Replacement - Precon 2024-022 June 2024 Aurora Aurora Traffic Management Center 2024-079 July 2024 7/17.  Construction No 2026 Uninitiated None CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Infrastructure Improvements 2024-079 July 2024 7/17.  Construction No 2026 Uninitiated None CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Infrastructure Improvements 2024-079 July 2024 7/17.  Construction No 2026 Uninitiated None CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Construction No 2026 Uninitiated None CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Construction No 2026 Uninitiated None Received draft IGA, addressed comments, going through council approval processes from June-											
Aurora Multimodal Transportation Master Plan  2022-056  Aurora Multimodal Creek - Precon  2024-001  Aurora Multimodal Creek - Precon  2024-001  Aurora Multimodal Creek - Precon  2024-020  April  2024  CDOT waiting the RFP for design consultant selection.  CDOT waiting the RFP for design consultant selection.  Design  Yes  2024  Uninitiated None  Design  Yes  2025  Uninitiated None  IGA has been executed. Won't start Request for Proposals until next year.  Design  Yes  2025  Uninitiated None  IGA has been executed. Arapahoe County drafting Request for Proposals and IGA between City and County for funding.  IGA has been executed. Arapahoe County drafting Request for Proposals and IGA between City and County for funding.  COA and CDOT are working to develop the RFP for design and environmental scope final draft.  Aurora Aurora Traffic Management Center  Aurora Aurora Traffic Signal Equipment  Aurora Marca Communications  Aurora Traffic Signal Equipment  Aurora Traffic Signal Equipment  Aurora Traffic Signal Equipment  Aurora Marca Communications  Aurora Marca Communications  Aurora Situation Request for Proposals and IGA between City and County drafting Request for Proposals and IGA between City and County drafting Request for Proposals and IGA between City and County drafting Request for Proposals and IG	Aurora		2022-044	January	2024	Design underway & survey is complete.	Design	Yes	2024	Initiated	None
Aurora Multimodal Transportation Master Plan 2022-056 June 2024 Finished with first phase of the project and now entering phase 2 of 4. Study Yes 2025 Initiated None Peoria St Bridge Replacement:  Aurora Peoria St Bridge Replacement: Over Sand Creek - Precon 2024-001 June 2024 CDOT waiting the RFP for design consultant selection.  Design Yes 2024 Uninitiated None Improvements: Yosemite to HLC Trail - Precon 2024-002 April 2024 IGA has been executed. Won't start Request for Proposals until next year.  Design Yes 2025 Uninitiated None Gun Club Multimodal Capacity Improvements: Quincy to Aurora Pkwy - Precon 2024-021 April 2024 and County for funding.  LiGA has been executed. Arapahoe County drafting Request for Proposals and IGA between City and County for funding.  COA and CDOT are working to develop the RFP for design and environmental scope final draft. Aurora Replacement - Precon 2024-022 June 2024 Anticipated release of the RFP is slated for mid-June to early July.  CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Aurora Communications Infrastructure Improvements 2024-079 July 2024 7/17.  Received draft IGA, addressed comments, going through council approval processes from June-	A		0000 045	L	0004	ICA evenuted Consists months held 5/22/24. Anticipate DOW plan cub witted late Contember	Dasima	V	0000	Dalamad	0
Aurora Master Plan 2022-056 June 2024 Finished with first phase of the project and now entering phase 2 of 4. Study Yes 2025 Initiated None Peoria St Bridge Replacement: Over Sand Creek - Precon 2024-001 June 2024 CDOT waiting the RFP for design consultant selection.  Design Yes 2024 Uninitiated None Peoria St Bridge Replacement: Over Sand Creek - Precon 2024-002 April 2024 IgA has been executed. Won't start Request for Proposals until next year.  Design Yes 2025 Uninitiated None Peoria Study Yes 2024 Uninitiated None Peoria Study Yes 2025 Uninitiated None Peoria Study Yes 2024 Uninitiated None Peoria Study Peoria Study Yes 2024 Uninitiated None Peoria Study P	Aurora	'	2022-045	June	2024	IGA executed, Scoping meeting held 5/22/24. Anticipate ROW plan submittal late September.	Design	Yes	2023	Delayed	Second
Peoria St Bridge Replacement: Over Sand Creek - Precon    Design   Yes   2024   Uninitiated   None	Aurora	•	2022-056	June	2024	Finished with first phase of the project and now entering phase 2 of 4	Study	Yes	2025	Initiated	None
Aurora Over Sand Creek - Precon 2024-001 June 2024 CDOT waiting the RFP for design consultant selection. Design Yes 2024 Uninitiated None Improvements: Yosemite to HLC Trail - Precon 2024-020 April 2024 IGA has been executed. Won't start Request for Proposals until next year. Design Yes 2025 Uninitiated None Gun Club Multimodal Capacity Improvements: Quincy to Aurora Pkwy - Precon 2024-021 April 2024 IGA has been executed. Arapahoe County drafting Request for Proposals and IGA between City and County for funding. Environmental Yes 2025 Uninitiated None COA and CDOT are working to develop the RFP for design and environmental scope final draft. Anticipated release of the RFP is slated for mid-June to early July. Environmental Yes 2024 Uninitiated None COTOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Aurora Traffic Management Center 2024-079 July 2024 7/17. Construction No 2026 Uninitiated None Received draft IGA, addressed comments, going through council approval processes from June-	7101010		2022 000	June	ZUZ-T	i miched with met phace of the project and new chieffing phace 2 of the	Otady	103	2020	Initiated	140110
Aurora Trafil - Precon 2024-020 April 2024 IGA has been executed. Won't start Request for Proposals until next year. Design Yes 2025 Uninitiated None  Gun Club Multimodal Capacity Improvements: Quincy to Aurora Pkwy - Precon 2024-021 April 2024 and County for funding.  L255 & Alameda Bridge Replacement - Precon 2024-022 June 2024 Anticipated release of the RFP is slated for mid-June to early July.  CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Infrastructure Improvements 2024-079 July 2024 Pacific Signal Equipment  Aurora Traffic Signal Equipment  Aurora Traffic Signal Equipment  Aurora Traffic Signal Equipment  Aurora Infrastructure Improvements 2024-020 April 2024 Ininitiated None Infrastructure Improvements 2024-020 Ininitiated None Received draft IGA, addressed comments, going through council approval processes from June-	Aurora	•	2024-001	June	2024	CDOT waiting the RFP for design consultant selection.	Design	Yes	2024	Uninitiated	None
Aurora Trafil - Precon 2024-020 April 2024 IGA has been executed. Won't start Request for Proposals until next year. Design Yes 2025 Uninitiated None  Gun Club Multimodal Capacity Improvements: Quincy to Aurora Pkwy - Precon 2024-021 April 2024 and County for funding.  L255 & Alameda Bridge Replacement - Precon 2024-022 June 2024 Anticipated release of the RFP is slated for mid-June to early July.  CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Infrastructure Improvements 2024-079 July 2024 Pacific Signal Equipment  Aurora Traffic Signal Equipment  Aurora Traffic Signal Equipment  Aurora Traffic Signal Equipment  Aurora Infrastructure Improvements 2024-020 April 2024 Ininitiated None Infrastructure Improvements 2024-020 Ininitiated None Received draft IGA, addressed comments, going through council approval processes from June-		Improvements: Yosemite to HLC									
Improvements: Quincy to Aurora   Pkwy - Precon   2024-021   April   2024   April   2024   and County for funding.   Environmental   Yes   2025   Uninitiated   None   I225 & Alameda Bridge   Aurora   Replacement - Precon   2024-022   June   2024   Anticipated release of the RFP is slated for mid-June to early July.   Environmental   Yes   2024   Uninitiated   None   I225 & Alameda Bridge   COA and CDOT are working to develop the RFP for design and environmental scope final draft.   Environmental   Yes   2024   Uninitiated   None   I225 & Alameda Bridge   COA and CDOT are working to develop the RFP for design and environmental scope final draft.   Environmental   Yes   2024   Uninitiated   None   I225 & Alameda Bridge   COA and CDOT are working to develop the RFP for design and environmental scope final draft.   Environmental   Yes   2024   Uninitiated   None   I225 & Alameda Bridge   COA and CDOT are working to develop the RFP for design and environmental scope final draft.   Environmental   Yes   2024   Uninitiated   None   I225 & Alameda Bridge   COA and CDOT are working to develop the RFP for design and environmental scope final draft.   Environmental   Yes   2024   Uninitiated   None   I226   Uninitiated   None   I226   Uninitiated   I226   Uni	Aurora	•	2024-020	April	2024	IGA has been executed. Won't start Request for Proposals until next year.	Design	Yes	2025	Uninitiated	None
Aurora Pkwy - Precon 2024-021 April 2024 and County for funding. Environmental Yes 2025 Uninitiated None    1225 & Alameda Bridge   COA and CDOT are working to develop the RFP for design and environmental scope final draft.   Environmental Yes 2024 Uninitiated None		Gun Club Multimodal Capacity									
Aurora Replacement - Precon 2024-022 June 2024 Anticipated release of the RFP is slated for mid-June to early July.  Aurora Traffic Management Center 2024-072 July 2024 7/17.  Aurora Communications Aurora Traffic Signal Equipment 2024-079 July 2024 7/17.  Aurora Traffic Signal Equipment Center 2024-079 July 2024 7/17.  COA and CDOT are working to develop the RFP for design and environmental scope final draft.  Anticipated release of the RFP is slated for mid-June to early July.  Environmental Yes 2024 Uninitiated None  CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Construction No 2026 Uninitiated None  CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Construction No 2026 Uninitiated None  Aurora Traffic Signal Equipment Received draft IGA, addressed comments, going through council approval processes from June-											
Aurora Replacement - Precon 2024-022 June 2024 Anticipated release of the RFP is slated for mid-June to early July. Environmental Yes 2024 Uninitiated None  Aurora Traffic Management Center 2024-072 July 2024 7/17.  Aurora Communications Aurora Communications Aurora Traffic Signal Equipment 2024-079 July 2024 7/17.  Aurora Traffic Signal Equipment Received draft IGA, addressed comments, going through council approval processes from June-	Aurora		2024-021	April	2024	, ,	Environmental	Yes	2025	Uninitiated	None
Aurora Traffic Management Center 2024-072 July 2024 7/17.  Aurora Communications Aurora Traffic Signal Equipment Center 2024-079 July 2024 7/17.  CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Construction No 2026 Uninitiated None CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for Infrastructure Improvements 2024-079 July 2024 7/17.  Construction No 2026 Uninitiated None Received draft IGA, addressed comments, going through council approval processes from June-	Auroro	_	2024 022	luna a	2024	l	Environmental	Vaa	2024	I Inimitiated	None
Aurora Traffic Management Center 2024-072 July 2024 7/17.  Aurora Communications Aurora Traffic Signal Equipment Center 2024-079 July 2024 7/17.  Aurora Marora Traffic Management Center 2024-079 July 2024 7/17.  Construction No 2026 Uninitiated None CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for 7/17.  Construction No 2026 Uninitiated None Received draft IGA, addressed comments, going through council approval processes from June-	Autora	ncepiacement - Fiecon	2024-022	June			Environmental	162	2024	Unimidated	inone
Aurora Communications Aurora Communications Infrastructure Improvements Aurora Traffic Signal Equipment  Aurora Traffic Signal Equipment  Aurora Traffic Signal Equipment  CDOT asked for more elaborate scope information and wants to meet to discuss, scheduled for 7/17.  Construction  No  2024  Received draft IGA, addressed comments, going through council approval processes from June-	Aurora	Aurora Traffic Management Center	2024-072	July		·	Construction	No	2026	Uninitiated	None
Aurora Infrastructure Improvements 2024-079 July 2024 7/17.  Aurora Traffic Signal Equipment Received draft IGA, addressed comments, going through council approval processes from June-	. 10. 010	†	LULT UIL	Journal			5550.00001	. 10	2020	Similated	. 10110
Aurora Traffic Signal Equipment Received draft IGA, addressed comments, going through council approval processes from June-	Aurora		2024-079	July		·	Construction	No	2026	Uninitiated	None
Aurora Upgrade 2024-083 May 2024 August. Construction No 2025 Uninitiated None		Aurora Traffic Signal Equipment									
	Aurora	Upgrade	2024-083	May	2024	August.	Construction	No	2025	Uninitiated	None

			Status	Status		Phase to	IGA		Delay	Delay
Sponsor	Project Title	TIPID	Month	Year	Most Recent Status	Initiate	Executed?	Year	Status	Level
Ronnott	I70/CO79 Eastbound Ramp	2020 052	Contombor	2022	Paving operations have been completed. Overall, we're expecting the contractor to demobilize by	Construction	Vaa	2024	Initiated	 
Bennett	Improvements	2020-053	September		9/25/23 and then point we'll be waiting on signal equipment to arrive.		Yes	2021	Initiated	First
Bennett	Bennett Kiowa Creek Trail	2022-046	August		Segment 1 design review in August. Bennett has agreed to absorb improvements for Centennial & CO79 from a separate CDOT project. Will be meeting with CDOT prior to FOR slated in October.	Construction	Yes	2025	Uninitiated	None
Definett	CO7 Multimodal Improvements:	2022-040	August	2024	Awaiting completion of utility relocation/overhead utility undergrounding; also waiting for final	Construction	1162	2025	Offiffillated	INOHE
Boulder	38th/Marine to Cherryvale	2020-041	March	2024	easement acquisition.	Construction	Yes	2023	Delayed	Second
Bodiaoi	Downtown Boulder Station	2020 041	IVIAIOII	2024	eacement acquisition.	Construction	103	2020	Dolayea	Occoria
Boulder	Improvements	2020-047	June	2024	This project is now in construction.	Construction	Yes	2023	Initiated	First
Boulder	HOP Electric Bus Purchases	2020-048			Working on PCR/PA steps with Region 4 and finalizing purchase contract with manufacturer.	Procurement	Yes	2022	Initiated	First
	28th St Business Access Transit									
Boulder	Lanes: Iris to Valmont	2020-085	May	2023	Contract Issued, scheduling Pre-Con Meeting.	Construction	Yes	2022	Initiated	First
	30th St Corridor Improvements:									
Boulder	Boulder Creek to Arapahoe	2022-008	March	2024	Went to Ad on 2/2/24.	Construction	Yes	2023	Initiated	First
	30th St Complete Streets: CO119									
Boulder	to CO7 - Precon	2022-061	June	2024	OL executed 02/12.	Design	Yes	2024	Uninitiated	First
	Baseline Multimodal									
Boulder	Improvements: 30th to Foothills	2022-062	March	2024	Ollson Selected as Consultant, under contract, design under way.	Design	Yes	2023	Initiated	First
5	CO93/Table Mesa and Regent									
Boulder	Intersection Improvements	2022-063	March	2024	FHU selected as Consultant, working on scope/fee.	Construction	Yes	2025	Uninitiated	None
Davidslan	Arapahoe Ave Multimodal Imp:	0000 000		0004	Otill condition and IOA Weiting and the Oite for IOA decomposite heads	Daalaa	l <sub>NL</sub>	0004	11.2.26.4.1	
Boulder	28th to Foothills - Precon	2022-082	June	2024	Still working on IGA. Waiting on the City for IGA documents back.	Design	No	2024	Uninitiated	None
Douldor	30th St Multimodal Improvements:	2024 026	Morob	2024		Doolan	No	2026	l loinitintod	None
Boulder	Colorado to Baseline	2024-026	Iviarch	2024	IGA in process.	Design	No	2026	Uninitiated	Inone
Boulder	Folsom Multimodal Study: Pine to Colorado	2024-027	March	2024	IGA in process.	Study	No	2026	Uninitiated	None
Boulder	Boulder Communications Network	2024-027	IVIAICII	2024	IGA III process.	Study	NO	2026	Offifillated	None
Boulder	and Signal System Performance	2024-078	March	2024	IGA in process.	Construction	No	2024	Uninitiated	None
Dodiaci	FLEX Route Extension: Boulder to	2024-070	IVIAICII	2024	TO/ III process.	Bus Service -	140	2024	Offinitiated	INOTIC
Boulder County	Longmont	2016-011	January	2023	Managed by Transfort in Ft. Collins; service underway.	Year 3	Yes	2024	Initiated	None
	US287 BRT Feasibility & Safety	2010 011	January	2020	inanaged by maneren in the comme, control and on any t		1		Time de de	110110
Boulder County	Study: Longmont to Broomfield	2022-007	June	2024	Study is complete. Boulder County is working on project closeout.	Study	Yes	2023	Initiated	None
,	CO7 Transit Service: Boulder to					Bus Service -				
<b>Boulder County</b>	Brighton	2024-006	March	2024	Boulder County intends to begin work in late 2024/early 2025.	Year 2	No	2027	Uninitiated	None
	Boulder County Vision Zero SRTS									
Boulder County	Action Plan	2024-028	August	2024	County staff is developing the IGA documents, in coordination with CDOT.	Study	No	2026	Uninitiated	None
	Boulder Countywide Strategic				be sent to the Commissioners to grant the authority to run the projects through FTA and not					
Boulder County	Transit Plan	2024-029	August	2024	CDOT.	Study	No	2024	Uninitiated	None
	Lafayette to Boulder Protected									
Boulder County	Bikeway Feasibility Study	2024-032	None	None	None.	Study	No	2026	Uninitiated	None
	Broadway / Table Mesa to				Boulder County is still seeking confirmation on whether this project will be administered by CDOT					
Boulder County	CO7/119th	2024-034	August	2024	or FTA. Scope of work and IGA are being developed.	Study	No	2025	Uninitiated	None
						Bus Service -				
Boulder County	SE Boulder County SuperFlex	2024-036	None		None.	Year 1	No	2025	Uninitiated	None
Boulder					We received our signed contract and NTP for PO from CDOT on 5/23/24, so we have begun work					
Transportation	Gunbarrel On-Demand Microtransit		l		on this project and will submit an invoice in July for our work on this project from May 20 - June	TDM	V	0004	L lociociti a ta al	Nana
Connections	Shuttle Service	2024-068	June	2024	30, 2024.	TDM	Yes	2024	Uninitiated	None
	CO7 Corridor Multimodal									
Broomfield	Improvements: Foothills Pkwy to Brighton - Precon	2020.007	luky	2024	IGA is now fully executed.	Dosign	Yes	2024	Uninitiated	None
Diodiffileid	Brighton - Frecon	2020-007	July	2024	10/13 now rully executed.	Design	163	2024	Orininated	INOTIC
	US36/Broomfield and				Project is complete, soft opening of facilities. Region 1 is reviewing final docs before approving					
Broomfield	US36/Flatiron Bike-N-Ride Shelters	2020-018	March		retainage release.	Other Phase	Yes	2023	Initiated	None
	Industrial Ln. Bikeway Phase 2:				Utility Clearance is under review by CDOT. Expect clearance 1-2 weeks. ROW continues to	3.1.1.1.000	1.55			
	Bike/Ped Bridge over BNSF to				slowly move forward. A closing has been scheduled and another property easement has been					
Broomfield	US36/Flatiron Station	2020-019	July		agreed to in form. Engineering questions on a 3rd property. Goal is advertisement by October.	Construction	Yes	2023	Delayed	Second
	Industrial and Nickel/Commerce								, , , , ,	
Broomfield	Intersection Operational Imp.	2020-050	July	2024	Awaiting CDOT approval to Award.	Construction	Yes	2023	Initiated	First
-			<del>-</del>							

							10.1			
Sponsor	Project Title	TIPID	Status Month	Status Year	Most Recent Status	Phase to Initiate	IGA Executed?	Phase Year	Delay Status	Delay Level
Оронзог	US287/120th Multimodal and			l	most recent status	miliate	Executed	Cai		
Broomfield	Safety Study: Alter to Lowell	2020-071	August	2023	Closed out.	Study	Yes	2022	Initiated	None
	Broomfield Transit Needs					•				
Broomfield	Assessment & Pilot Project	2020-072	May	2024	Project is underway. Public engagement to kick off in early June	Study	Yes	2022	Initiated	Second
					Operations continue. Notified that operations of grant will expire on Sept 30 2024. Operations	Bus Service -				
Broomfield	Broomfield FlexRide	2020-076	April	2024	began Sept 2021 due to RTD delays in contract execution.	Year 3	Yes	2024	Initiated	None
	Airport Creek Trail Underpass at				Field work is 100% complete. Subconsultants are analyzing the data and will be providing to					
Broomfield	BNSF	2022-038	July	2024	Benesch for design work to begin.	Design	Yes	2024	Initiated	None
Proomfield	Midway Blvd Multimodal Imp: Lake Link Trail to Zuni - Precon		Nama	None	None	Dooign	No	2026	I Ininitiated	Nama
Broomfield	I25/Happy Canyon Interchange -	2024-044	inone	None	None.	Design	No	2026	Uninitiated	None
Castle Pines	Precon	2022-023	lune	2024	NTP issued.	Design	Yes	2024	Uninitiated	None
	I25/Castle Pines Pkwy Bike/Ped	2022-023	Julie	2024		Design	103	2024	Offinitiated	140116
Castle Pines	Overpass - Precon	2022-067	March	2024	Work is in progress with the selected consultant.	Design	Yes	2024	Initiated	None
	CO86/5th and Founders/Ridge				Contractor will be paving bottom two lifts of asphalt on the newly widened areas of the intersection	J				
Castle Rock	Intersection Operational Imp.	2020-051	August		(SW and NE quadrants).	Construction	Yes	2022	Initiated	First
						CM/GC				
Castle Rock	I25/Crystal Valley New Interchange	2020-097	August	2024	Construction continues on both packages.	Construction	Yes	2024	Initiated	None
	5th St Operational Improvements:				The Town continue progressing ROW acquisitions. It is anticipated that closings for 16/59 parcel					
Castle Rock	Woodlands to Ridge	2022-010	August	2024	interests will be scheduled.	Construction	Yes	2023	Delayed	Second
	Castle Rock Industrial Tributary									
Cootle Dools	Trail: Plum Creek to Plum Creek	0000 000			Project has received all 30% comments and is currently moving toward 90% design, which is	O		0005	11.1.1.10.4.1	
Castle Rock	Trail	2022-068	August	2024	scheduled for October.	Construction	Yes	2025	Uninitiated	None
	Federal Blvd BRT: Englewood									
CDOT	Station to Wagon Road Park-n-Ride - Precon	2024-008	None	None	None.	ROW	No	2027	Uninitiated	None
ODOT			INOTIC			1.000	110	2021	Offillitiated	None
CDOT Region 4	CO119 Operational Improvements: Boulder to Longmont	2020-081	August		Draft IGA with the City of Longmont is back to be work in progress. 100% plan set was submitted on 07/30/2024. Construction Package 1 is expected to start mid-September.	Construction	No	2023	Delayed	Second
CDOT Region 4	US287 and CO7 Advance	2020-001	August	2024	on 07/30/2024. Construction i ackage i is expected to start mid-deptember.	Construction	INO	2023	Delayeu	Second
CDOT Region 4	Detection Expansion	2024-076	None	None	None.	Construction	No	2025	Uninitiated	None
	Lone Tree Creek Trail Underpass				Utility location has been an ongoing challenge with this project. Staff and consultant are evaluating					
Centennial	of Arapahoe	2022-057	July		alternative paths forward and plan to consult with CDOT utilities in the coming weeks.	Construction	Yes	2024	Uninitiated	None
	Arapahoe Sidepath Improvements:		,							
Centennial	I25 to Parker Rd	2022-058	July	2024	Design team has put together conceptual 20% plans for City review. No FIR scheduled yet.	Construction	Yes	2025	Uninitiated	None
	Colorado Blvd Multimodal Imp:				Design contract has been executed and staff/consultant kick-off meeting has been scheduled.					
Centennial	Arapahoe to Dry Creek	2024-023	August	2024	CDOT scoping meeting will be scheduled in the coming weeks.	Construction	Yes	2026	Uninitiated	None
	Havana/Easter Intersection				Design is underway, with staff and consultant evaluating several alternatives for intersection					
Centennial	Operational Improvements	2024-024	August	2024	configuration.	Construction	Yes	2026	Uninitiated	None
Commoroo City	120th/US85 Interchange	0000 004	la de a	0004	DED for anging aring avacated by July 2024	DOW/	V	0000	luciti a ta al	Nama
Commerce City	Improvements - Precon	2020-031	July	2024	RFP for engineering expected by July 2024.	ROW	Yes	2022	Initiated	None
Commerce City	88th Widening: I76 to CO2	2020-032	lung	2024	Project is being combined with 22285. IGA will be amended once the project is given concurrence to Ad and construction phase option letter is executed.	Construction	No	2024	Uninitiated	None
Commerce Oity	64th Corridor Study: CO2 to	2020-032	Julie		Awaiting budget appropriations from FHWA. Consultant is eager to start once a notice to proceed	Construction	110	2024	Offillitiated	None
Commerce City	Quebec	2022-048	July		is issued.	Study	Yes	2024	Initiated	None
.,	88th Ave Multimodal		.,		IGA Amendment approved. Part of multi-modal will be included in Phase 1 to be bid in	, <b>,</b>				110110
Commerce City	Improvements: I76 to CO2	2022-049	August	2024	Summer/Fall 2024.	Construction	Yes	2023	Delayed	Second
	16th St. Mall Rehabilitation: Market									
Denver	to Civic Center Station	2016-028	February	2023	On track, Under construction.	Construction	Yes	2023	Initiated	None
	I25/Broadway Station Interchange									
Denver	Improvements	2016-021	August	2023	Request for Proposals submitted to CDOT 8/3	Construction	Yes	2022	Initiated	First
_	Federal Blvd Transit					•	.,			
Denver	Improvements: Floyd to 54th	2020-049	July		CDOT holding meeting to discuss Federal BRT conflicts.	Construction	Yes	2023	Delayed	Second
Donyer	South Platte River Trail Imp: West	0000 010	li us s		Denver has submitted revised final PS&E, CDOT to start the 1180 process. Anticipate issuing	Conctruction	Vas	0000	Delever	Constant
Denver	Virginia to W Bayaud	2022-012	June	_		Construction	Yes	2023	Delayed	Second
Denver	East Colfax BRT: Civic Center Station to Yosemite	2022-031	luno		100% design submittals/reviewed ended on 6/3/2024. Planned starting construction early September 2024. All design funding was swapped from FHWA to FTA.	CM/GC Construction	Yes	2024	Uninitiated	None
DOMVOI	Clation to Toseffile	2022-031	Journe	2024	Deptember 2027. All design funding was swapped north trivia to FTA.	On Struction	163	2024	Orinnidated	NONE

Sponsor	Project Title	TIPID	Status Month	Status Year	Most Recent Status	Phase to Initiate		Phase Year		Delay Level
	Buchtel Complete Street/Evans Intersection Improvements:				FOR meeting will be held in June or July. The CMGC CM has been selected. Construction is	CM/GC				
Denver	University to Colorado Bike/Ped Bridge over Santa Fe:	2022-035	June		expected to start in early 2025.  The 1180 is being processed for phase 1. NTP is expected in June for phase 1. Phase 2 is at FOR	Construction	Yes	2024	Uninitiated	None
Denver	Jewell to Evans Station	2022-036	June		level design.	Construction	Yes	2024	Uninitiated	None
	South Platte River Trail									
Denver	Improvements: Mississippi to Dartmouth - Precon	2022-037	June	2024	IGA is executed. CDOT is waiting on RFP for design consultant selection.	Design	Yes	2024	Uninitiated	None
	South Platte River Trail Imp:	2022 001	Gario	2021			100	2021	Ommudeod	110110
Denver	Bayaud to Phil Milstein Park	2024-009	July	2024	Design underway. 60% design to be submitted in September.	Construction	No	2026	Uninitiated	None
Denver	Improvements: Kalamath to Cherokee - Precon	2024-045	April	2024	IGA on hold	Environmental	No	2026	Uninitiated	None
Bonvon	High Line Canal Trail Underpass at		Д	2021		Environmental		2020	Orminatod	110110
Denver	Yale	2024-046	July	2024	DOTI working on IGA.	ROW	No	2026	Uninitiated	None
Denver	North Central Denver Community  Multimodal Improvements	2024-056	July	2024	IGA on hold.	Construction	No	2026	Uninitiated	None
26.116.	Peña Capacity Improvements: I70	2021000	July	2021				2020	Orminatod	110110
Denver	to E470 - Precon	2024-057	July	2024	Delivery confusion between CDOT and FHWA.	Environmental	Yes	2024	Uninitiated	None
Denver	South Platte River Trail Imp: Mississippi to Florida	2024-058	None	None	None.	Construction	Yes	2026	Uninitiated	None
	Denver V2X Communications			1.0.1.0						. 15.15
Denver	Devices	2024-077	June	2024	IGA Drafted, awaiting CCD Council approval.	Design	No	2024	Uninitiated	None
Denver Streets Partnership	E Colfax Mobility Benefits District	2024-064	August	2024	Selected and established contract with technical assistance consultant.	TDM	Yes	2025	Uninitiated	None
С	County Line Capacity Imp:	2021001	ragast	2021			1.00	2020	O'III III III III II	110110
Douglas County	Broadway to University	2020-035	June	2024	LA working through ROW acquisition and ITS design.	Construction	Yes	2023	Delayed	Second
Douglas County	CO83 Safety Improvements: Bayou Gulch to El Paso County	2020-064	Julv	2023	Region 1 is managing this project. Some improvements are under design, others constructed.	Construction	Yes	2023	Initiated	None
,	Douglas County Transit &		5 5.1.)		Existing conditions assessment wrapping up. Presentation to DRCOG DC Transportation Forum					
Douglas County	Multimodal Feasibility Study	2022-069	August	2024	scheduled for Aug 7.	Study	Yes	2024	Initiated	None
Douglas County	Douglas County Transit Pilot Projects	2024-054	November	2023	Contingent on pilot recommendations from study	Bus Service - Year 1	No	2026	Uninitiated	None
	Colorado Blvd Bike/Ped Bridge									
Douglas County	over C470 - Precon	2024-055	July	2024	Anticipate Executing IGA in 1st Qtr 2025, and select consultant and begin design in 4th Qtr 2025.	Design	No	2025	Uninitiated	None
Downtown Denver Partnership	Downtown Denver ¡Viva! Streets Year 2 Expansion	2024-065	June	2024	Updated draft scope released early June 24. Working on FHWA approval ahead of contracting.	TDM	No	2024	Uninitiated	None
·	Oxford Station Pedestrian Bridge:									
Englewood	Over Oxford Ave	2020-012	January	2023	Ad; went to bid Apr 22; \$1M high bids.	Construction	Yes	2021	Initiated	None
Englewood	US285/Broadway Operational Improvements	2020-059	August	2024	Sponsor has expressed interest in cancelling project.	Construction	Yes	2022	Initiated	First
	US285 Congestion Management									
Englewood	Study: Lowell/Knox to I25	2020-078	May	2024	Complete and finalized.	Study	Yes	2022	Initiated	None
Englewood	Hampden Complete Streets: Broadway to Lafayette	2022-059	August	2024	60% level plans expected by end of September.	Construction	Yes	2024	Uninitiated	None
	Broadway Complete Streets Imp:									
Englewood	Hampden to Belleview SW Weld County Transit First and	2022-060	August	2024	60% level plans expected by end of August.	Construction	Yes	2024	Uninitiated	None
Erie	Last Mile Study	2024-010	March	2024	Email for IGA development with DTR sent. Waiting for meeting date.	Study	No	2025	Uninitiated	None
	I25 Interchange Study: CO52 to									
Erie	Erie Pkwy	2024-035	April	2024	Writing up IGA.	Study Bus Service -	No	2025	Uninitiated	None
Erie	Erie FlexRide	2024-037	March	2024	Email for IGA development with DTR sent. Waiting for meeting date.	Year 1	No	2025	Uninitiated	None
	CO52 Intersection Safety Imp:									
Erie	WCR3 to I25 - Precon	2024-039	April	2024	Writing up IGA.	Design	No	2025	Uninitiated	None
Evergreen Park and	Evergreen Lake Trail Improvements: Evergreen Dam to									
Rec	Upper Bear Creek Rd	2020-025	June	2023	Construction underway. Project on schedule.	Construction	Yes	2023	Initiated	None

Product   Prod				Status	Status		Phase to	IGA	Phase	Delay	Delay
Mode of Modern Section   Management   1962	Sponsor	Project Title	TIPID								
Collect Part Surger Former Vision to 10 200-000 June 20 20 20 20 June 20 20 20 20 June 20 20 20 20 20 June 20 20 20 20 20 20 20 20 20 20 20 20 20		_									
Scident   To   Description	Frederick	Operational Improvements	2024-033	August	2024	Layout and scope. Initial ROW review for acquisition or dedication.	Design	Yes	2024	Uninitiated	None
Object   O		•									
Schelen   USS-Nermann   USS-	Golden	170	2020-026	June			Construction	Yes	2025	Initiated	None
Oblem Free Tharist Program  Oblem Free Tharist Program  Oblem Free Tharist Program  Project of Plants Trait COS from  Oblem Free Tharist Program  Oblem Free Tharist Program  Oblem Free Tharist Program  Oblem Free Tharist Program  Oblem Free Tharist Not glical project of Plants  Oblem Free Tharist Program  Oblem F	Golden	US6/Heritage Interchange - Precon	2020-037	June			Design	No	2024	Uninitiated	None
Peaks of Plains Trail CDS from   Peaks of Plains   Peaks o			2020 001	Carro	2021	iniciado faria do focal materia		110	2021	O'minidatou	140110
Latercon County   Carried 1 to Big Easy Trailleand   2003-002   May   2024   Intrinsient with properties   2003-005   May   2024   Intrinsient with properties   2024   May   2024   Intrinsient with properties   2024   May   2024	Golden	Golden Free Transit Program	2024-050	April	2024	RTD indicated they won't draft IGA until late 2024.	Year 1	No	2025	Uninitiated	None
ACT-3 COTA to Buffully Purk   2005-065   May   2015   The Country and protection from regarded from Region and FreNA in Sept6D-other of 2014   Construction   Very   2015   Initiated   None											
Inferior County   Operational Improvements   2020-066 May   2024   76 Km (Nel New Journal of Park Range Parks) (2024)   2024   76 Km (Nel New Journal of Parks)   2024	Jefferson County		2020-002	May	2024		Environmental	Yes	2024	Uninitiated	None
Forth Range Trial Study: Coda 9 September 1975 September 2022 077 September 2022 078 September 2022 198 Sept	Jefferson County		2020-066	May	2024		Construction	Vas	2023	Initiated	None
Price   Pric	Concreti County	·	2020-000	Iviay	2024	The Will likely devertible at the one of 2024 (Novi Boo).	CONSTRUCTION	103	2023	miliated	TVOTIC
Jefferson County (Implementation County (Implementation County (Implementation County) (Implementation						Project closed. Project completed slightly under budget and county has no remaining					
Justifeson County Traffic Camers Justifeson County Traffic Camers Justifeson County Traffic Camers Justifeson County Jus	Jefferson County	· · · · · · · · · · · · · · · · · · ·	2020-073	September	2023		Study	Yes	2020	Initiated	First
Jufferson County Traffic Camera System County Traffic Camera 2024-075 May 2024 complete in System Construction Construction CONTROL Intersection Intervenents 2020-042 January 2023 Under Construction. 2020-042 January 2023 Under Construction to begin Feb 20th. Construction Ves 2021 Initiated None Wadsworth Path Improvements: Wasteworth	lefferen County		0000 040	I	0004	· · · · · · · · · · · · · · · · · · ·	Canatan satian	V	0004	l locked that a st	Nissa
Jefferson County System COV7119th Intersection Improvements 2020 402 January 2021 Juninitiated Improvements Ves 2022 Juninitiated Improvements Literation Ves 2022 Juninitiated Ves 2023 Juninitiated None Ves 2023 Initiated Ves 2024 Initiated None Ves 2023 Initiated Ves 2023 Initiated Ves 2023 Initiated None Ves 2023 Initiated None Ves 2023 Initiated None Ves 2024 Initiated None Ves 2023 Initiated None Ves 2024 Initiated None Ves 2024 Initiated None Ves 2025 Initiated None Ves 2025 Initiated None Ves 2026 Initiated None Ves 2026 Initiated None Ves 2026 Initiated None Ves 2027 Initiated None Ves 2028 Initiated None Ves 2029 Initiated None Ves 2029 Initiated None Ves 2029 Initiated None Ves 2029 I	Jefferson County	•	2022-040	June			Construction	Yes	2024	Uninitiated	None
COZ11 Distribution	Jefferson County	•	2024-075	Mav			Construction	No	2025	Uninitiated	None
Ministration   Mini	,	•									
Lakewood Medicorements: Vasasar to Woodard 20/22-015 February 20/24 Norsa contracted to Construction to begin Feb 20th.  Wadsworth Path Improvements 20/24-014 August 20/24 Norsa contracted to Construction Path Improvements and Mansield to Bear Creek 20/24-014 August 20/24 Pages 12-0-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1	Lafayette	Improvements	2020-042	January	2023	Under Construction.	Construction	Yes	2021	Initiated	None
Wadsworth Path Improvements: Lakewood Mansfield to Bear Creek 2024-047 August 2024 Fife Resign continues. Walking to submit environmental clearances to CDOT until Fife Plans are Construction Ves 2026 Uninitiated None Tellier to Shraridan 2024-048 August 2024 Phase 1 Concurrence to AD. Prease 2 sending out 138 to start that process with property owners, Tellier to Shraridan Bvd Multimodal Path: Lakewood 2024-049 August 2024 Working on Neistorical properties and discussing with CDOT. Fife Resign (grading and sheet layout) progressing, aiming for submittal this month, Pinyon Construction No. 2026 Uninitiated None Working on Neistorical Properties and discussing with CDOT. Fife Resign (grading and sheet layout) progressing, aiming for submittal this month, Pinyon Construction No. 2026 Uninitiated None Working on Neistorical Properties and discussing with CDOT. Fife Resign (grading and sheet layout) progressing, aiming for submittal this month, Pinyon Construction No. 2026 Uninitiated None Working on Neistorical Properties and discussing with CDOT. Fife Resign (grading and sheet layout) progressing, aiming for submittal this month, Pinyon Construction No. 2026 Uninitiated None Belleview to C470 Fire Resign (grading and sheet layout) progressing, aiming for submittal this month, Pinyon Construction No. 2024 Uninitiated None Working on Neistorical Properties and discussing with CDOT. Fife Resign (grading and sheet layout) progressing, aiming for submittal this month, Pinyon Construction No. 2024 Uninitiated None United None None Study Stendard None None Study Stendard None None Study Stendard None None None Study Stendard None None None None None None None None		I .									
Lakewood Mansfield to Bear Creek 2024-047 August 2024 ready to submit.  We Coffax Safety Improvements: Lakewood Teller to Sheridan Bruk Millmondal Path: Jewell to Iowa Mineral State Fo Operational Improvements Littleton Mineral Station Area Multimodal Improvements Littleton Mineral Multimodal Improvements Littleton Mineral Station Area Multimodal Improvements Littleton Source Area Multimodal Improvements Littleton Sou	Lakewood		2022-015	February		· · · · · · · · · · · · · · · · · · ·	Construction	Yes	2023	Initiated	First
W Colfax Safety Improvements: Lakewood Teller to Shendran Sendran Bivd Multmodal Path: Lakewood Jawell to lowa 2024-048 August 2024 udelating impacts to historical properties and discussing with CDOT. Construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2028 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2028 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2028 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2028 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2026 Uninitiated None- PIR design (grading and sheet layout) progressing, aiming for submittal this morth. Piryon Construction No 2026 Unin	Lakewood	· ·	2024-047	August		,	Construction	Yes	2026	Uninitiated	None
Lakewood   Teller to Sheridan   2024-0498   August   2024   Updating impacts to historical properties and discussing with CDOT.   Construction   No   2026   Uninitiated   None	Lanowood		2024 047	ragast				100	2020	Orminidated	140110
Littleton Mineral/Santa Fe Operational Improvements 2020-060 May 2024 100% plans submitted to Region 1 on 5/1/24. Construction Ves 2023 Delayed Second Broadway Corridor Study: Believe to C470 2022-006 August 2023 Level 1 Alternatives screening complete, Level 2 Alternatives screening underway. Study Ves 2023 Initiated None Mineral Station Area Multimodal Improvements 2022-033 April 2024 Design contract amendment for preliminary & final design approved by City Council on 3/5. Construction Ves 2025 Uninitiated None County Line Shared Use Path: Broadway to High Line Canal Trail 2022-070 June 2024 Filk meeting held 5/30/24. ROW Ves 2024 Uninitiated None Mineral Multimodal Improvements: Santa Fe to Jackasa HillLong Ave 2022-084 June 2024 Headed towards Ad date for first phase of project in July 2024. Construction No 2024 Uninitiated None Broadway Signal interconnect (Phase 2) 2024-025 None None None. None. Study No 2026 Uninitiated None Production (Phase 2) 2024-025 None None None None. None Carro Grade-Separated Trail over Acres Green Drive 2020-028 None None None (Perusa) 2024-025 None None None Carro Grade-Separated Trail over Acres Green Drive 2020-026 February 2024 Construction Complete – Punchlist Items. Construction Ves 2022 Initiated None Construction Ves 2022 Initiated None Production Trailic and Mobility Improvements 2020-026 February 2024 Construction Complete – Punchlist Items. Construction Ves 2022 Initiated None Carro Grade-Separated Trail over Acres Green Drive 2020-026 February 2024 Filk meeting with CDOT next week. Construction Ves 2025 Uninitiated None Station to Lone Tree (Righe) date of the Carro Green Drive Station to Lone Tree (Righe) date of the Carro Green Drive Station to Lone Tree (Righe) date of the Carro Green Drive Station to Lone Tree (Righe) date of the Carro Green Drive Station to Lone Tree (Righe) date of the Carro Green Drive Station to Lone Tree (Righe) date of the Carro Green Drive Station to Lone Tree (Righe) date of the Carro Green Drive Station to Lone Tree (Righe) date of the	Lakewood	· ·	2024-048	August				No	2026	Uninitiated	None
Littleton May 2024 100% plans submitted to Region 1 on 5/1/24.  Littleton Broadway Corridor Study: Seleview to C470 2020-060 May 2024 100% plans submitted to Region 1 on 5/1/24.  Littleton Broadway Corridor Study: Seleview to C470 2020-060 May 2024 100% plans submitted to Region 1 on 5/1/24.  Littleton Mineral Station Area Multimodal Improvements 2020-060 May 2024 14 Intitiated None County Line Shared Use Path: Broadway Station Area Multimodal Improvements 2020-070 June 2024 FIR meeting held 5/30/24.  Littleton Saria Fe to Jackass Hill/Long Ave 2024 June 2024 Headed towards Ad date for first phase of project in July 2024.  Saria Fe to Jackass Hill/Long Ave 2024-080 June 2024 Headed towards Ad date for first phase of project in July 2024.  Littleton Saria Fe broadway Signal Interconnect (Phase 2) 2024-080 June 2024 Just started IGA process.  Littleton Greenway Trail: CR37 to Stagecoach 2020-092 None None None.  Lochbule Stagecoach 2020-092 February 2024 Construction Complete – Punchilist Items.  Caro Grade-Separated Trail over Acries Green Drive 2020-092 July 2024 Pre-NEPA design review with FHWA.  Lone Tree Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with COT next week.  Lone Tree Station to Lone Tree City Limits 2022-073 None None None.  Striction of Greenway, Phase 13:  May 2024 Uninitiated None None None None None None None None	l										
Littleton Improvements 2020-060 May 2024 100% plans submitted to Region 1 on 5/1/24. Construction Ves 2023 Delayed Second Broadway Corridor Study: Belleview to C470 2022-006 August 2023 Level 1 Alternatives screening complete, Level 2 Alternatives screening underway. Study Ves 2023 Initiated None County Line Shared Use Path: Broadway to High Line Canal Trial County Line Shared Use Path: Broadway to High Line Canal Trial County Line Shared Use Path: Broadway to High Line Canal Trial County Shared Use Path: Broadway Line 2022-070 June 2024 Fire meeting held 5/30/24. ROW Yes 2024 Uninitiated None Stand Fe Dackass Hill-Ling Average Path Plant Path Path Path Path Path Path Path Pat	Lakewood		2024-049	August	2024	working on historical.	Construction	No	2026	Uninitiated	None
Broadway Corridor Study: Belleview to C470 Broadway to High Line Canal Trail of Belleview to C470 Broadway to High Line Canal Trail of Belleview to C470 Broadway to High Line Canal Trail of Belleview to C470 Broadway to High Line Canal Trail of Belleview to C470 Broadway Signal Interconnect (Phase 2) C204-028 Broadway Trail: CR37 to Stagescach C470 Grade-Separated Trail over Acres Green Drive C470 Grade-Separated Trail over Acres Green Drive Lone Tree C470 Grade-Separated Mobility Improvements C204-023 Lone Tree C470 Grade-Separated Mobility Improvements C470 Grade-Separated Mobility Improvements C204-023 Lone Tree C470 Grade-Separated Mobility Improvements C204-023 Lone Tree C470 Grade-Separated Mobility Improvements C470 Grade-Separated Mobility Improvements C470 Grade-Separated Broadway Canal Mobility Improvements C470 Grade-Separated Trail over Acres Green Drive C470 Grade-Separated Trail over Acres Green Drive C470 Grade-Separated Trail over Acres Green Drive C470 Grade-Separated Trail over	Littleton	•	2020-060	May	2024	100% plans submitted to Region 1 on 5/1/24.	Construction	Yes	2023	Delayed	Second
Littleton Belleview to C470 2022-006 August 2023 Level 1 Alternatives screening complete, Level 2 Alternatives screening underway. Study Yes 2023 Initiated None Mineral Station Area Multimodal Improvements 2022-033 April 2024 Design contract amendment for preliminary & final design approved by City Council on 3/5. Construction Yes 2025 Uninitiated None Edition of Construction Ves 2025 Uninitiated None Mineral Multimodal Improvements 2022-070 June 2024 Fire meeting held 5/30/24. ROW Yes 2024 Uninitiated None Mineral Multimodal Improvements 2022-070 June 2024 Fire meeting held 5/30/24. ROW Yes 2024 Uninitiated None State For Lot Jackass Hilling Long Ave Design Construction No 2024 Uninitiated None State For Lot Jackass Hilling Long Ave Design None None Study No 2026 Uninitiated None Broadway Signal Interconnect (Phase 2) Design None None None None None None Study None 2026 Uninitiated None None Study None None None None None None None None		<u>'</u>	2020 000	l l l	202 1			100	2020	Dolayou	0000114
Littleton Improvements 2022-033 April 2024 Design contract amendment for preliminary & final design approved by City Council on 3/5. Construction Ves 2025 Uninitiated None County Line Shared Use Path: Broadway to High Line Canal Trail 2022-070 June 2024 FIR meeting held 5/30/24. ROW Yes 2024 Uninitiated None Shart Fe to Jackass Hill/Long Ave 2022-084 June 2022-084 June 2024 Headed towards Ad date for first phase of project in July 2024. Construction No 2024 Uninitiated None Bowles Cornidor Study: Sheridan to Santa Fe to Jackass Hill/Long Ave 2022-084 June 2024 Headed towards Ad date for first phase of project in July 2024. Construction No 2024 Uninitiated None Broadway Signal Interconnect (Phase 2) 2024-025 None None None. None None. Study No 2026 Uninitiated None Greenway Trail: CR37 to Stage-oach 2024-028 None None None None. None None Stage-oach 2024-028 None None None None None None Interconnect In	Littleton	Belleview to C470	2022-006	August	2023	Level 1 Alternatives screening complete, Level 2 Alternatives screening underway.	Study	Yes	2023	Initiated	None
County Line Shared Use Path: Broadway to High Line Canal Trail County Line Shared Use Path: Broadway to High Line Canal Trail County Line Shared Use Path: Broadway to High Line Canal Trail County Line Shared Use Path: Construction Construction Construction Construction No. 2024 Construction Construction No. 2024 Construction Construction No. 2025 Construction No. 2026 Construction No. 2027 Construction No. 2026 Construction No. 2027 Construction No. 2027 Construction No. 2026 Construction No. 2027 Con											
Littleton Broadway to High Line Canal Trail 2022-070 June 2024 FIR meeting held 5/30/24. ROW Yes 2024 Uninitiated None Mineral Multimodal Improvements: Santa Fe to Jackass Hill/Long Ave 2022-084 June 2024 Headed towards Ad date for first phase of project in July 2024. Construction No 2024 Uninitiated None Study Sheridan to Santa Fe 2024-025 None None None Study No 2026 Uninitiated None None None None None None None None	Littleton		2022-033	April	2024	Design contract amendment for preliminary & final design approved by City Council on 3/5.	Construction	Yes	2025	Uninitiated	None
Littleton Santa Fe to Jackass Hill/Long Ave Santa Fe Santa Fe to Jackass Hill/Long Ave Santa Fe to Jackas Hill/Long Ave San	Littleton		2022-070	June	2024	FIR meeting held 5/30/24.	ROW	Yes	2024	Uninitiated	None
Littleton Santa Fe to Jackass Hill/Long Ave 2022-084 June 2024 Headed towards Ad date for first phase of project in July 2024. Construction No 2024 Uninitiated None Bowles Corridor Study: Sheridan to Santa Fe 2024-025 None None None None. Study No 2026 Uninitiated None Dradway Signal Interconnect (Phase 2) 2024-080 January 2024 Just started IGA process. Design No 2025 Uninitiated None Stagecoach 2020-028 None None None. Construction Yes 2022 Initiated First Lone Tree Acres Green Drive 2020-021 February 2024 Construction Complete – Punchlist Items. Construction Yes 2022 Initiated None Provements 2020-022 February 2024 Pre-NEPA design review with FHWA. Design Yes 2023 Initiated None Lone Tree Mobility Hub at Sky Station to Lone Tree Mobility Hub at Sky Station to Lone Tree City Limits 2022-071 July 2024 CDOT completing design. Shavana Bikeway: RidgeGate Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week. Construction None None None None None None None No		, ,		- Carro							110110
Littleton Santa Fe 2024-025 None None None None. None None. Study No 2026 Uninitiated None Broadway Signal Interconnect (Phase 2) 2024-080 January 2024 Just started IGA process.  Greenway Trail: CR37 to Stagecoach 2020-028 None None None None. Construction Yes 2022 Uninitiated First C470 Grade-Separated Trail over Acres Green Drive 2020-021 February 2024 Construction Complete – Punchlist Items. Construction Yes 2022 Initiated None 125/Lincoln Traffic and Mobility Improvements 2020-022 February 2024 Pre-NEPA design review with FHWA. Design Yes 2023 Initiated None Lone Tree Mobility Hub at Sky Ridge Station 2022-032 July 2024 CCOT completing design.  Lone Tree Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week. Construction No 2027 Uninitiated None None None Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	Littleton	· ·	2022-084	June	2024	Headed towards Ad date for first phase of project in July 2024.	Construction	No	2024	Uninitiated	None
Broadway Signal Interconnect (Phase 2) 2024-080 January 2024 Just started IGA process.  Lochbuie Greenway Trail: CR37 to Stagecoach 2020-028 None None None.  C470 Grade-Separated Trail over Acres Green Drive 2020-021 February 2024 Construction Complete – Punchlist Items.  Lone Tree Intervent Residence of the Mobility Hub at Sky Ridge Station 2020-022 July 2024 Pre-NEPA design review with FHWA.  Lone Tree Residence of the Mobility Hub at Sky Ridge Station Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week.  Lone Tree Iz5/Lincoln Multimodal Connections St Vrain Greenway, Phase 13:  Broadway Signal Interconnect (Phase 2) Design No 2025 Uninitiated None Construction Yes 2022 Uninitiated None Presidence None Construction Yes 2022 Uninitiated None Construction Yes 2022 Uninitiated None Presidence None Presidence None Presidence None Presidence None Presidence None Presidence None None None None None None Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	1.201	-									[
Littleton (Phase 2) 2024-080 January 2024 Just started IGA process.  Greenway Trail: CR37 to Stagecoach 2020-028 None None None Stagecoach 2020-028 None None None None None Stagecoach 2020-028 None None None None None None None None	Littleton		2024-025	None	None	None.	Study	No	2026	Uninitiated	None
Greenway Trail: CR37 to Stagecoach 2020-028 None None None. Construction Yes 2022 Initiated First C470 Grade-Separated Trail over Acres Green Drive 2020-021 February 2024 Construction Complete – Punchlist Items. Construction Yes 2022 Initiated None I25/Lincoln Traffic and Mobility Improvements 2020-062 February 2024 Pre-NEPA design review with FHWA. Design Yes 2023 Initiated None Lone Tree Mobility Hub at Sky Ridge Station 2022-032 July 2024 CDOT completing design. Design Yes 2024 Uninitiated None S Havana Bikeway: RidgeGate Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week. Construction Yes 2025 Uninitiated None St Vrain Greenway, Phase 13: Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	Littleton		2024-080	January	2024	Just started IGA process.	Design	No	2025	Uninitiated	None
C470 Grade-Separated Trail over Acres Green Drive 2020-021 February 2024 Construction Complete – Punchlist Items.  C170 Grade-Separated Trail over Acres Green Drive 2020-021 February 2024 Construction Complete – Punchlist Items.  C270 Grade-Separated Trail over Acres Green Drive 2020-021 February 2024 Construction Complete – Punchlist Items.  C270 Grade-Separated Trail over Acres Green Drive 2020-022 Initiated None Punchlist Items.  C270 Grade-Separated Trail over Acres Green Drive 2020-022 Initiated None Punchlist Items.  C270 Grade-Separated Trail over Acres Green Drive 2020-021 Initiated None Punchlist Items.  C270 Grade-Separated Trail over Acres Green Drive 2020-021 Initiated None Punchlist Items.  C270 Grade-Separated Trail over Acres Green Drive 2020-021 Initiated None Punchlist Items.  C270 Grade-Separated Trail over Acres Green Drive 2020-021 Initiated None Punchlist Items.  C270 Grade-Separated Trail over Acres Green Drive 2020-021 Initiated None Punchlist Items.  C271 Grade-Separated Trail over Acres Green Drive Punchlist Items.  C272 Initiated None None Punchlist Items.  C273 Initiated None None Punchlist Items.  C274 Grade-Separated Trail over Acres Green Drive Punchlist Items.  C275 Initiated None Punchlist Items.  C276 Initiated None Punchlist Items.  C277 Initiated None Punchlist Items.  C277 Initiated None Punchlist Items.  C278 Initiated None Punchlist Items.  C279 Initiated None Punchlist Items.  C270 Initiated None Punchlist Items.  C271 Initiated None Punchlist Items.  C271 Initiated None Punchlist Items.  C272 Initiated None Punchlist Items.  C272 Initiated None Punchlist Items.  C273 Initiated None Punchlist Items.  C274 Initiated None Punchlist Items.  C275 Initiated None Punchlist Items.  C276 Initiated None Punchlist Items.  C277 Initiated None Punchlist Items.  C278 Initiated None Punchlist Items.		,				·	J				
Lone Tree Acres Green Drive 2020-021 February 2024 Construction Complete – Punchlist Items.  Lone Tree Inprovements 2020-062 February 2024 Pre-NEPA design review with FHWA.  Lone Tree Mobility Hub at Sky Ridge Station 2022-032 July 2024 CDOT completing design.  S Havana Bikeway: RidgeGate Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week.  Lone Tree Inprovements 2024-053 None None None None Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	Lochbuie		2020-028	None	None	None.	Construction	Yes	2022	Initiated	First
Lone Tree Inprovements 2020-062 February 2024 Pre-NEPA design review with FHWA.  Lone Tree Mobility Hub at Sky Ridge Station 2022-032 July 2024 CDOT completing design.  Lone Tree Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week.  Lone Tree Invertebrace Initiated None Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week.  Lone Tree Invertebrace Initiated None Station for Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week.  Lone Tree Invertebrace Initiated None None None None None None None None	Laura Tara	•			0004	Our street for Consulator Burst list House	0	V			
Lone Tree Improvements 2020-062 February 2024 Pre-NEPA design review with FHWA.  Lone Tree Mobility Hub at Sky Ridge Station 2022-032 July 2024 CDOT completing design.  S Havana Bikeway: RidgeGate Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week.  Lone Tree I25/Lincoln Multimodal Connections 2024-053 None None  St Vrain Greenway, Phase 13: Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	Lone Tree		2020-021	February	2024	Construction Complete – Punchilist Items.	Construction	Yes	2022	Initiated	None
Lone Tree Mobility Hub at Sky Ridge Station  S Havana Bikeway: RidgeGate Station to Lone Tree City Limits  Lone Tree  125/Lincoln Multimodal Connections  St Vrain Greenway, Phase 13:  Lone Tree Mobility Hub at Sky Ridge Station  2022-032  July  2024  CDOT completing design.  CDOT completing design.  Pesign  Yes  2024  Uninitiated None  Construction  No  2025  Uninitiated None  Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	Lone Tree		2020-062	Februarv	2024	Pre-NEPA design review with FHWA.	Design	Yes	2023	Initiated	None
Lone Tree Ridge Station 2022-032 July 2024 CDOT completing design.  S Havana Bikeway: RidgeGate Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week.  Lone Tree I25/Lincoln Multimodal Connections 2024-053 None None St Vrain Greenway, Phase 13: Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.		'					, i				
Lone Tree Station to Lone Tree City Limits 2022-071 July 2024 FIR meeting with CDOT next week. Construction Yes 2025 Uninitiated None  Lone Tree I25/Lincoln Multimodal Connections 2024-053 None None None.  St Vrain Greenway, Phase 13: Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	Lone Tree	Ridge Station	2022-032	July	2024	CDOT completing design.	Design	Yes	2024	Uninitiated	None
Lone Tree I25/Lincoln Multimodal Connections 2024-053 None None None.  St Vrain Greenway, Phase 13: Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	<del></del>			Ī.,	000:	FID as a diagoniti ODOT and a sale					[]
St Vrain Greenway, Phase 13: Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	Lone Tree	Station to Lone Tree City Limits	2022-071	July	2024	FIR meeting with CDOT next week.	Construction	Yes	2025	Uninitiated	None
St Vrain Greenway, Phase 13: Resubmittal of FOR concurrence this month; delayed by permitting questions and spec changes.	Lone Tree		2024-053	None	None	None.	Construction	No	2027	Uninitiated	None
			202 1 000	110110			3031.001011	. 10		- Initiated	. 10110
	Longmont		2020-027	August		, ,, , , , , , , , , , , , , , , , , , ,	Construction	Yes	2022	Delayed	Second

				Status		Phase to	IGA			Delay
Sponsor	Project Title	TIPID	Month	Year	Most Recent Status	Initiate	Executed?	Year	Status	Level
Longmont	CO66 Improvements: Hover to	0000 000	N 4 a v a la	0000	Design development of Final Office Review plane in progress by Real/Cal Canaulting Crays	Decima	V	0000	laitiata d	Nama
Longmont	Main - Precon	2020-038			Design development of Final Office Review plans in-progress by RockSol Consulting Group.  Project under active construction, Project on schodule and hydget.	Design Construction	Yes Yes	2020		None
Longmont	Coffman Busway: 1st to 9th County Line/WCR 1 Buffered Bike	2020-083	August	2024	Project under active construction. Project on schedule and budget.	Construction	res	2023	Initiated	First
Longmont	Lanes: 17th to CO66	2022-009	August	2024	Coordination to resolve utility conflicts and design detailing is still ongoing.	Construction	Yes	2025	Uninitiated	None
Longmont	Longmont Main/21st Bike/Ped	2022-003	August	2024	Coordination to reserve dumy commets and design detailing is still engoing.	Ochsti dottori	163	2023	Offifficated	INOTIC
Longmont	Improvements - Precon	2022-065	August	2024	Study phase kickoff held. Communication coordination and initiation of data collection has begun.	Study	Yes	2024	Uninitiated	None
3	WCR26 Multi-Use Trail: Union		l i i g i i i							
Longmont	Reservoir to St Vrain State Park	2024-031	July	2024	Continue to work on design phase of project with Weld County as lead. 30% design complete.	Construction	No	2026	Uninitiated	None
	CO66 Multi-Use Path: Hover to									
Longmont	Main	2024-038	April	2024	Preparing communication to adjacent property owners.	Construction	No	2026	Uninitiated	None
	Longmont Smart Signals to				CDOT SEA sent to Longmont, CDOT procurement wants this completed before they will write the	_				
Longmont	Schools	2024-074	June	2024	IGA.	Construction	No	2024	Uninitiated	None
	Rock Creek/Coal Creek Trail									
Louisville	Connection: 104th from Coal Creek		Lada a	0000	Classout	Comptunction	V	0000	laitiata d	Nana
Louisville	Trail to Rock Creek Trail	2020-014	July	2023	Closeout.	Construction	Yes	2022	Initiated	None
Louisville	CO42 Multimodal Improvements: Empire/Lock to CO7 - Precon	2020-040	December	2023	Continuing design and environmental.	ROW	Yes	2024	Uninitiated	None
Louisville	South Boulder Rd At-Grade	2020-040	December	2023	Continuing design and environmental.	INOVV	165	2024	Offifficated	INOTIE
	Crossing Improvements: Via Capri									
Louisville	to Courtesy	2020-043	February	2023	Closeout.	Construction	Yes	2021	Initiated	None
	CO42 Bike/Ped Underpass at									
Louisville	South St	2024-041	July	2024	Begin drafting IGA documents.	Design	No	2025	Uninitiated	None
	Louisville Signal Technology									
Louisville	Upgrade	2024-073	July	2024	IGA at CDOT for signature.	Construction	No	2024	Uninitiated	None
	St Vrain Trail Extension: CO66									
Lyons	from McConnell to US36	2022-013	August	2024	Will be posting IFB.	Construction	Yes	2022	Delayed	Second
	US36 Multimodal Improvements:									
Lyons	3rd to McConnell	2022-014	September	2023	Under construction.	Construction	Yes	2022	Initiated	First
Mood	CO66/WCR7 Pedestrian	2020 020	A	2024	Finalizing utility agreements, preparing final revisions based on consurrance review	Construction	Vaa	2024	l lainitiatad	Nama
Mead	Underpass  3rd/Welker Intersection	2020-029	August	2024	Finalizing utility agreements, preparing final revisions based on concurrence review.	Construction	Yes	2024	Uninitiated	ivone
Mead	Improvements	2022-021	Δυσμετ	2024	Awaiting final APWA approval and clearance to advertise.	Construction	Yes	2023	Delayed	Second
Ivicad	Mead Trails & Open Space Master	2022-021	August	2024	Awaiting intal Al VVA approval and clearance to advertise.	Construction	163	2023	Delayed	Second
Mead	Plan Update	2024-030	August	2024	Draft RFP sent to CDOT 7/31. RFP and Contract now with CDOT for their review.	Study	No	2025	Uninitiated	None
	Downtown ADA Sidewalk		ruguet			,		2020	O'minatou	110110
	Connections: Jackson, 1st,				On-going ROW coordination efforts anticipated in preparation for bidding. Anticipated					
Nederland	Jefferson	2020-015	August		concurrence of FOR plans in preparation for bidding.	Construction	Yes	2022	Delayed	Second
	Nederland Multimodal				Fehr & Peers will be attending Nederland 150 and our August summer concert series to collect					
Nederland	Transportation Plan	2022-066	July	2024	public feedback on their draft recommendations. There will be board presentations stations set up.	Study	Yes	2024	Initiated	None
Northeast										
Transportation	Creating the Commerce City				CDOT - SOW comments resolved early May. Project Creation and FHWA approval by mid-May.					
Connections	Connector	2024-069	June	2024	Working with BO and procurement on executing agreement.	TDM	No	2024	Uninitiated	None
Dayles	Parker Rd Operational			0000						
Parker	Improvements: Lincoln to Pine	2020-063	October	2023	Contract award process underway.	Construction	Yes	2022	Initiated	None
Parker	Parker Rd Multi-Use Path East Side Gaps: Pine to Stroh	2022 072	August	2024	FIR Review held on 06/24/2024.	Construction	Voc	2025	Linipitiotod	None
raikei	Parker Rd/Mainstreet Operational	2022-072	August	2024	FIR Review field 011 00/24/2024.	Construction	Yes	2025	Uninitiated	none
Parker	Improvements - Precon	2024-052	June	2024	IGA approved by Parker Town Council on 05/20 and transmitted to CDOT.	Design	No	2025	Uninitiated	None
	Light Rail Level Boarding	_321002	5 3/15	_U_ T	, , , , , , , , , , , , , , , , , , ,	3.9.			J. III III III III II	. 13110
RTD	Feasibility Study	2024-011	June	2024	Finalizing Scope of Work with expected RFP release in Q3 and have consultant on board in Q4.	Construction	No	2024	Uninitiated	None
	US36 Bikeway Extension: Superior			,						
Superior	to Broomfield		December	2023	Project complete and final reimbursement pending from Region 1.	Construction	Yes	2021	Initiated	None
	McCaslin Blvd Multiuse Underpass									
Superior	at Rock Creek Pkwy - Precon	2024-043	None	None	None.	Design	No	2026	Uninitiated	None
	Superior Traffic Safety and Climate				CDOT - CDOT SEA sent to Superior, CDOT procurement wants this completed before they will					
Superior	Resilience	2024-082	June	2024	write the IGA.	Construction	No	2024	Uninitiated	None

Sponsor	Project Title	TIPID	Status Month	Status Year	Most Recent Status	Phase to Initiate	IGA Executed?	Phase Year	Delay Status	Delay Level
эропѕог	104th Widening: Colorado to US85		WOITH	rear		IIIIIIate	Executed?	Teal	Status	Level
Thornton	Precon	2020-033	August	2024	Scheduled for pre-design scoping meeting with CDOT on August 23 to go from 30% to 100%.	Design	Yes	2024	Uninitiated	None
	88th Corridor Study: Pecos to				Stakeholder and public meeting comments being reviewed and selecting an option. Survey open					
Thornton	Dahlia	2022-024	August	2024	until August 15.	Study	Yes	2024	Initiated	None
	Thornton Multimodal Trail Study									
Thornton	and Precon	2022-050	July	2024	Receiving additional public input from community at events.	Study	Yes	2023	Initiated	First
Thornton	100th Ave Multi-Use Path: Riverdale to Forest Circle	2000 054	A	0004	FID submitted to CDOT on August 20 and BOW plans submitted Contember 20	BOW.	V	0004	I loinitinto d	Nana
Thornton	Thornton Protected Bike Facility	2022-051	August	2024	FIR submittal to CDOT on August 30 and ROW plans submitted September 30.	ROW	Yes	2024	Uninitiated	none
Thornton	Study	2022-052	August	2024	Stakeholder meeting last week. Need to determine preferred design.	Study	Yes	2023	Initiated	First
THOTHER	124th Multimodal Improvements:	2022 002	ragast	2021	Clarker relating fact week into a determine present a designi	- Ciddy		2020	mittated	11100
Thornton	Claude to Colorado	2024-015	August	2024	No Change. Waiting since June for Concurrence and Option Letter.	Design	Yes	2025	Uninitiated	None
Thornton	Big Dry Creek Trail: 136th to 144th	2024-016	July	2024	Starting to work on the IGA with CDOT and Scope of Work for the RFP.	Design	No	2025	Uninitiated	None
	Colorado Blvd Separated Bike									
Thornton	Facility: 88th to E470 - Precon	2024-017	None	None	None.	Design	No	2027	Uninitiated	None
Thermateur	Thornton Pkwy Multiuse Path: I25	0004.040		0004	ICA received 0/7 from CDOT and reviewing decourses	Daniero	<b>.</b>	0000	11.2.26.4.1	<b> </b>
Thornton	to Grant	2024-018	August	2024	IGA received 8/7 from CDOT and reviewing document.	Design	No	2026	Uninitiated	None
Thornton	Thornton Travel Time Monitoring Expansion	2024-081	August	2024	Awaiting on clearances and option letter. City IT working with vendor on cybersecurity and plan to issue Purchase Order by in of September.	Construction	Yes	2024	Uninitiated	None
THOMEON	Southwest Weld County Trail	2024-001	August	2024	Issue Furchase Crack by III of September.	Construction	163	2024	Offillitiated	INOTIC
Weld County	Alignment Study	2022-034	June	2024	CDOT - RFR #1 05/01	Design	Yes	2024	Initiated	None
	Welcome Kits for Sun Valley									
West Corridor	Residents	2024-066	June	2024	CDOT Executed contract agreement	TDM	Yes	2024	Uninitiated	None
	Sheridan/US36 Multimodal									
Westminster	Improvements	2020-039	May	2023	Complete, Ribbon Cutting June 10.	Construction	Yes	2022	Initiated	None
)	100th Ave Multimodal	0000 044			Other and the state of few Orders of Colors of Other Colors of Col	O a sa a trouvation sa		0000		l. 1
Westminster	Improvements: Alkire to Simms	2022-011	June	2023	City council approved contract for Con on 6/12.	Construction	Yes	2022	Initiated	None
Westminster	Federal Blvd Bus Stop Improvements: 70th to 92nd	2022-053	Eebruary	2024	At the City's request, this project will be cancelled.	Construction	Yes	2024	Uninitiated	None
Westimister	Wadsworth Operations and	2022-033	lebluary	2024	IGA/amendments done. Awaiting contact to work on IGA for \$4 million in CDS funding for Phase	Construction	163	2024	Offillitiated	INOTIE
Wheat Ridge	Widening: 35th to I70	2016-020	Mav	2023	2.	Construction	Yes	2023	Initiated	None
- Trinear Final ge	Wadsworth Shared-Use Path: 32nd		IVICA	2020			1.00	2020	miliatou	110110
Wheat Ridge	to 35th	2022-041	August	2024	Consultant selected, finalizing contract.	Environmental	Yes	2024	Uninitiated	None
	Ward Station Multimodal Access									
Wheat Ridge	Improvements	2022-042	August	2024	Appraisals being reviewed. Deadline for owner's appraisals is Aug 30.	Construction	Yes	2024	Uninitiated	None
	32nd/I-70 Bike Lanes: Wright to									Ī
Wheat Ridge	Zinnia	2022-073	August	2024	Addressing FOR comments.	Construction	Yes	2024	Uninitiated	None
	Tabor St Multimodal									
Whoat Bidge	Improvements: Clear Creek Trail to		August	2024	Proparing IGA Forms	Environmental	No	2026	Lininitiotad	None
Wheat Ridge	I70 Frontage Rd N - Precon	2024-040	August	2024	Preparing IGA Forms.	Environmental	No	2026	Uninitiated	ivone
Wheat Ridge	Improvements: Sheridan to Wadsworth - Precon	2024-042	August	2024	Preparing IGA Forms.	Environmental	No	2026	Lininitiated	None
vviicai Riuge	[vvausworth - Flecon	2024-042	August	2024	I repairing IGA i Offis.	Liminorimental	ואט	2026	Uninitiated	плопе