| | | | | Status | Status | Phase to | Phase | | Delay | Delay |
|--------------------|---|----------|---|-------------|--------|---------------|-------|---------------|--------------------|--------|
| Sponsor | Project Title | TIPID | Most Recent Status | Month | Year | Initiate | Year | IGA Executed? | | Level |
| | 120th Safety and Multimodal Corridor | | | | | | | | | |
| Adams County | Study: US85 to Tower | 2022-043 | CDOT - OL sent out a new end date 12/31/2025. | October | 2024 | Study | 2024 | Yes | Initiated | None |
| Adams County | Adams County Comprehensive Safety Action Plan | 2024-012 | Study in progress. | October | 2024 | Study | 2024 | Vee | Initiated | None |
| Additis County | McKay Operational Improvements: | 2024-012 | | Octobel | 2024 | Study | 2024 | 165 | Initiated | INDITE |
| Adams County | 104th to 96th - Precon | 2024-014 | Draft IGA and RFP in review. | October | 2024 | Design | 2024 | No | Delayed | First |
| | Inverness Dr West Bicycle and | | | | | <u> </u> | | | | |
| Arapahoe | Pedestrian Facilities: Fulton to Inverness | | | | | | | | | |
| County | Dr East | 2020-011 | Received NOA Concurrence from Region 1, issued Notice to Proceed | April | 2024 | Construction | 2022 | Yes | Initiated | Second |
| A | Dry Creek Operational Improvements: | | Construction continues. Delegations of Verland constant there will be been | | | | | | | |
| Arapahoe County | 125 to Inverness Dr East | 2020-057 | Construction continues. Relocations of Xcel and some other utility have been worked out. Roundabout construction continues. | September | 2024 | Construction | 2022 | Yes | Initiated | Second |
| County | Parker Rd Multimodal Transportation | 2020 001 | | Coptombol | 2021 | | LULL | 100 | milatou | Cocona |
| Arapahoe | and Safety Study: Mississippi to | | Drafting the plan and a few small projects are being considered to a 10% | | | | | | | |
| County | Hampden | 2020-070 | design status. | September | 2024 | Study | 2022 | Yes | Initiated | None |
| | | | | | | | | | | |
| Arapahoe | High Line Canal Trail Underpass at | 0000 054 | PDSM meeting has been cancelled and project will continue as a traditional | 0 | 0004 | E in | 0005 | N1. | I In the Marker of | NUMBER |
| County | Broadway - Precon | 2022-054 | DBB delivery due to no construction funding. CDOT IGA is being finalized. | September | 2024 | Environmental | 2025 | INO | Uninitiated | None |
| | | | CDOT will have an IGA ready for review by the end of this week. We have a | | | | | | | |
| Arapahoe | Arapahoe County Transit and | | consultant contract in place, and IGAs with all the local governments in place | | | | | | | |
| County | Micromobility Study | 2022-055 | as well. We hope to sign very quickly and give NTP by the end of the year. | November | 2024 | Study | 2024 | No | Delayed | First |
| Arapahoe | High Line Canal Trail Underpass at | | | | | | | | | |
| County | Colfax | 2024-013 | PDMS will be scheduled for October/November. | September | 2024 | Design | 2025 | No | Uninitiated | None |
| Arapahoe | Easter Trail Study: Cherry Creek Trail to Parker Rd | 2024-019 | IGA with Foxfield is underway and will be sent in the next month or so. IGA with CDOT is being finalized. | September | 2024 | Study | 2026 | No | Uninitiated | None |
| County | 64th Multimodal Improvements: CO93 to | 2024-019 | | September | 2024 | Sludy | 2020 | NO | Uninitiated | None |
| Arvada | Virgil Way | 2024-051 | RFP and work-hour estimate drafts. | November | 2024 | Design | 2026 | Yes | Uninitiated | None |
| Aurora | Aurora Missing Sidewalk Program | 2020-009 | Condemnation approved to proceed by Council. | October | | Construction | 2023 | | Delayed | Second |
| | Nine Mile Station Bicycle and Pedestrian | | | | | | | | | |
| Aurora | Bridge over Parker Rd. | 2020-010 | Currently working on change order. | June | 2024 | Construction | 2022 | Yes | Initiated | None |
| A | Parker/Quincy/Smoky Hill Intersection | 0000 050 | Received AMANDA approval. Waiting on CDOT approval. Anticipate | N | 0004 | O the time | 0000 | N | Datasat | 0 |
| Aurora | Operational Improvements 13th Ave Multimodal Mobility Study: | 2020-056 | advertising the project Q4 2024. | November | 2024 | Construction | 2023 | Yes | Delayed | Second |
| | Yosemite to High Line Canal | | Final adoption by city council on 4/24. Consultant in process of submitting | | | | | | | |
| Aurora | Trail/Chambers | 2020-069 | final invoices. | June | 2023 | Study | 2020 | Yes | Initiated | First |
| | | | CDOT - Design Phase initiated. IGA and Option letter have been executed. | | | | | | | |
| | Smith Rd Multimodal Improvements: | | Consultant Design Contract executed. Scoping meeting held 10/26/2023. | | | | | | | |
| Aurora | Peoria to Powhaton - Precon | 2022-044 | Currently working towards FIR. | October | 2024 | Design | 2024 | Yes | Initiated | None |
| Auroro | Aurora Multimodal Access | 2022-045 | Public meeting 10/21. ROW plans submitted to CDOT to meet 1st year deadline. | November | 2024 | Construction | 2025 | Vee | Uninitiated | None |
| Aurora | Aurora Multimodal Transportation | 2022-045 | | Indvertiber | 2024 | Construction | 2025 | 165 | Uninitiated | none |
| Aurora | Master Plan | 2022-056 | Finished with first phase of the project and now entering phase 2 of 4. | June | 2024 | Study | 2025 | Yes | Initiated | None |
| | Peoria St Bridge Replacement: Over | | Contract executed and NTP given. CDOT scoping meeting held. Next | | | | | | | |
| Aurora | Sand Creek - Precon | 2024-001 | milestone – kick-off meeting with consultant. | November | 2024 | Design | 2024 | Yes | Delayed | First |
| | 13th Ave Multimodal Improvements: | | | | | | | | | |
| Aurora | Yosemite to High Line Canal Trail - Precon | 2024-020 | Working on RFP. | November | 2024 | Design | 2025 | Voc | Uninitiated | Nono |
| Aurora | Gun Club Multimodal Capacity | 2024-020 | | November | 2024 | Design | 2025 | Tes | Uninitiated | INDITE |
| | Improvements: Quincy to Aurora Pkwy - | | IGA has been executed. Arapahoe County drafting Request for Proposals | | | | | | | |
| Aurora | Precon | 2024-021 | and IGA between City and County for funding. | April | 2024 | Environmental | 2025 | Yes | Uninitiated | None |
| | 1225 & Alameda Bridge Replacement - | | Jacobs is winning consultant. Scoping meeting is being held 11/21. Contract | | | | | | | |
| Aurora | Precon | 2024-022 | will be finalized after scoping meeting. | November | | Environmental | 2024 | | Delayed | First |
| Aurora | Aurora Traffic Management Center | 2024-072 | IGA executed on 10/18/24. | October | 2024 | Construction | 2026 | Yes | Uninitiated | None |
| Aurora | Aurora Communications Infrastructure | 2024-079 | IGA executed on 10/22/24. | October | 2024 | Construction | 2026 | Ves | Uninitiated | None |
| | Aurora Traffic Signal Equipment | 2027-013 | | JUIDEI | 2024 | | 2020 | 103 | Similated | TIONG |
| Aurora | Upgrade | 2024-083 | IGA executed on 10/18/24. | October | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| | I70/CO79 Eastbound Ramp | | Paving completed; moved onto site work. Waiting on signals and signal | | | | | | | |
| Bennett | Improvements | 2020-053 | equipment to arrive. | September | 2023 | Construction | 2021 | Yes | Initiated | First |

| | | | | Status | Status | Phase to | Phase | | Delay | Delay |
|-----------------|---|----------|--|-----------|--------|---------------|-------|---------------|-------------|---------|
| Sponsor | Project Title | TIPID | Most Recent Status | Month | Year | Initiate | Year | IGA Executed? | | Level |
| | | | Easement acquisitions are still underway. Consultants are still working on | | | | | | | |
| Bennett | Bennett Kiowa Creek Trail | 2022-046 | comments received from the Town and the FOR meeting. | November | 2024 | Construction | 2024 | Yes | Delayed | First |
| | CO7 Multimodal Improvements: | | | | | | | | | |
| Boulder | 38th/Marine to Cherryvale | 2020-041 | Concurrence to Advertise has been submitted to CDOT. | October | 2024 | Construction | 2023 | Yes | Delayed | Second |
| | Downtown Boulder Station | | | | | | | | | |
| Boulder | Improvements | 2020-047 | Project has advertised. | October | 2024 | Construction | 2023 | Yes | Initiated | First |
| - | | | Working on PCR/PA steps with Region 4 and finalizing purchase contract | | | | | | | |
| Boulder | HOP Electric Bus Purchases | 2020-048 | with manufacturer. | May | 2023 | Procurement | 2022 | Yes | Initiated | First |
| Boulder | 28th St Business Access Transit Lanes: Iris to Valmont | 2020-085 | Contract logued, asheduling Dro. Con Masting | May | 2022 | Construction | 2022 | Vee | Initiated | First |
| Douidei | 30th St Corridor Improvements: Boulder | 2020-065 | Contract Issued, scheduling Pre-Con Meeting. | May | 2023 | Construction | 2022 | Tes | millaleu | FIISL |
| Boulder | Creek to Arapahoe | 2022-008 | Construction 50% complete/Reimbursement submitted. | October | 2024 | Construction | 2023 | Ves | Initiated | First |
| Douider | 30th Street Complete Streets: CO119 to | 2022-000 | | | 2024 | | 2023 | 103 | milated | 1 11 30 |
| Boulder | CO7 | 2022-061 | CDOT - OL executed 02/12. | June | 2024 | Design | 2024 | Yes | Uninitiated | None |
| Douldon | Baseline Multimodal Improvements: 30th | 2022 00. | | ouno | | Doolgii | 2021 | 100 | ormitatoa | |
| Boulder | to Foothills | 2022-062 | FIR meeting scheduled for Oct 2024. | October | 2024 | Design | 2023 | Yes | Initiated | First |
| | CO93/Table Mesa and Regent | | | | | | | | | |
| Boulder | Intersection Improvements | 2022-063 | FIR meeting scheduled for Jan 2025. | October | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| | | | | | | | | | | |
| | Arapahoe Ave Multimodal | | | | | | | | | |
| Boulder | Improvements: 28th to Foothills - Precon | 2022-082 | IGA Still in Process. | October | 2024 | Design | 2024 | No | Delayed | First |
| | 30th St Multimodal Improvements: | | | | | | | | | |
| Boulder | Colorado to Baseline | 2024-026 | IGA Still in Process. | October | 2024 | Design | 2026 | No | Uninitiated | None |
| | Folsom Multimodal Study: Pine to | | | | | | | | | |
| Boulder | Colorado | 2024-027 | IGA Still in Process. | October | 2024 | Study | 2026 | No | Uninitiated | None |
| | Boulder Communications Network and | | | | | | | | | |
| | Signal System Performance | | | | | L | | | | L |
| Boulder | Enhancement | 2024-078 | SEA in Process. | October | 2024 | Procurement | 2024 | No | Delayed | First |
| | FLEX Route Extension: Boulder to | 0040.044 | | | 0000 | Bus Service - | 0004 | Mark 1 | 1 | |
| Boulder County | | 2016-011 | Managed by Transfort in Ft. Collins; service underway. | January | 2023 | Year 3 | 2024 | Yes | Initiated | None |
| Boulder County | US287 BRT Feasibility & Safety Study: Longmont to Broomfield | 2022-007 | Project has been closed as of 11/1. | November | 2024 | Study | 2023 | Vee | Initiated | None |
| Boulder County | | 2022-007 | | November | 2024 | Bus Service - | 2023 | Tes | millaleu | none |
| Boulder County | CO7 Transit Service: Boulder to Brighton | 2024-006 | Boulder County intends to begin work in late 2024/early 2025. | March | 2024 | Year 1 | 2026 | No | Uninitiated | None |
| Douider County | Boulder County Vision Zero SRTS | 2024-000 | boulder County Interios to begin work in fate 2024/early 2023. | March | 2024 | | 2020 | 110 | Onmittated | None |
| Boulder County | | 2024-028 | CDOT is preparing the IGA documents for signature. | November | 2024 | Study | 2025 | No | Uninitiated | None |
| Douidor Obdinty | Boulder Countywide Strategic Transit | 2021 020 | oborne proparing the fort documents for signature. | November | 2021 | | 2020 | | ormitatoa | Tiono |
| Boulder County | | 2024-029 | Expect RFP to be released in November. | November | 2024 | Study | 2025 | No | Uninitiated | None |
| | Lafayette to Boulder Protected Bikeway | | | | | ´ | | | | |
| Boulder County | Feasibility Study | 2024-032 | No update provided. | N/A | 2024 | Study | 2026 | No | Uninitiated | None |
| | S Boulder Rd BRT Study: | | Boulder County is moving forward with FTA to administer the project. Scope | | | | | | | |
| Boulder County | Broadway/Table Mesa to CO7/119th | 2024-034 | of work and IGA are being developed. | September | 2024 | Study | 2025 | No | Uninitiated | None |
| | | | | | | Bus Service - | | | | |
| Boulder County | SE Boulder County SuperFlex | 2024-036 | No update provided. | N/A | 2024 | Year 1 | 2025 | No | Uninitiated | None |
| Boulder | | | We are continuing to work with Boulder County, RTD and other partners to | | | | | | | |
| Transportation | Gunbarrel On-Demand Microtransit | | implement the GB shuttle project. Boulder County should be issuing an RFP | | | | | | | |
| Connections | Shuttle Service Marketing Campaign | 2024-068 | for a shuttle provider before the end of November. | October | 2024 | TDM | 2025 | Yes | Initiated | None |
| | | | | | | | | | | |
| | CO7 Corridor Multimodal Improvements: | | | | | | | ~ | | l |
| Broomfield | Foothills Pkwy to Brighton - Precon | 2020-007 | First set of design submitted for stakeholder review. | October | 2024 | Design | 2025 | Yes | Initiated | None |
| | US36/Broomfield and US36/Flatiron | | | | | | | | | |
| Broomfield | Bike-N-Ride Shelters, Amenities, Operations, and Marketing | 2020-018 | Official Grand Opening held. Project Complete. | October | 2024 | Other Phase | 2023 | Vec | Initiated | None |
| Broomieiu | Industrial Ln. Bikeway Phase 2: | 2020-018 | The ROW clearance was granted. CDOT is doing their final plan review, and | October | 2024 | | 2023 | 105 | millateu | None |
| | Bike/Ped Bridge over BNSF to | | the design engineer is making some minor plan revisions. Approval to go to | | | | | | | |
| Broomfield | US36/Flatiron Station | 2020-019 | Ad is anticipated in October. | September | 2024 | Construction | 2023 | Yes | Initiated | Second |
| Disonnielu | | 2020-013 | | September | 2024 | Construction | 2023 | 100 | muateu | Jecond |
| | Industrial and Nickel/Commerce | | | | | | | | | |
| Broomfield | Intersection Operational Improvements | 2020-050 | Construction contracts approved by Council. | October | 2024 | Construction | 2023 | Yes | Initiated | First |
| | US287/120th Multimodal and Safety | | | 500000 | 2024 | | 2020 | | | |
| Broomfield | Study: Alter to Lowell | 2020-071 | Closed out. | August | 2023 | Study | 2022 | Yes | Initiated | None |
| Joonnielu | Olday. Aller to Lowell | 2020-071 | ciused out. | August | 2023 | Joluuy | 2022 | 165 | muateu | TINOU |

| Sponsor | Project Title | TIPID | Most Recent Status | Status Month | Status Year | Phase to Initiate | Phase Year | IGA Executed? | Delay Status | Delay Level |
|---------------|---|----------|---|-----------------|----------------|----------------------|---------------|----------------|-----------------|----------------|
| Sponsor | Broomfield Transit Needs Assessment & | | Most Recent Status | MOILII | real | Initiate | real | IGA Executeu ? | Status | Level |
| Broomfield | Pilot Project | 2020-072 | Project is underway. Public engagement to kick off in early June | May | 2024 | Study | 2022 | Yes | Initiated | Second |
| Bioonnielu | | 2020-012 | Grant expected to end in Sept 2024, RTD to retain all expanded services in | lvidy | 2024 | Bus Service - | 2022 | 165 | Initiated | Second |
| Broomfield | Broomfield FlexRide | 2020-076 | operation. | August | 2024 | Year 3 | 2024 | Yes | Initiated | None |
| Diooinneid | Broomiera Flexitide | 2020-070 | The design consultant submitted alternatives for the structure type and the | August | 2024 | | 2024 | 163 | milated | NONE |
| Broomfield | Airport Creek Trail Underpass at BNSF | 2022-038 | trail alignment. This is under review by Broomfield. | September | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| Dioonniela | Aliport creek than onderpass at biron | 2022-030 | | September | 2024 | | 2023 | 163 | Offinitiated | NONE |
| | Midway Blvd Multimodal Improvements: | | | | | | | | | |
| Broomfield | Lake Link Trail to Zuni - Precon | 2024-044 | No update provided. | N/A | 2024 | Design | 2026 | No | Uninitiated | None |
| Broomioid | | 2021011 | | 1.17 | 2021 | Doolgii | 2020 | 110 | ormitatoa | |
| Castle Pines | I25/Happy Canyon Interchange - Precon | 2022-023 | 1601 process proceeding. | November | 2024 | Environmental | 2025 | Yes | Uninitiated | None |
| | I25/Castle Pines Pkwy Bike/Ped | 2022 020 | CDOT - Phase has been initiated. Castle Pines working through next steps in | | 2021 | Littlionital | | | ormitatoa | 110110 |
| Castle Pines | Overpass - Precon | 2022-067 | design, so project is "on hold" until those decisions finalized. | October | 2024 | Design | 2024 | Yes | Initiated | None |
| | | 2022 00. | Contractor to move into next major phase of construction. Moving traffic into | 0010201 | 2021 | Boolgii | | 100 | maatou | |
| | CO86/5th and Founders/Ridge | | the insides of the 4 legs of the intersection to begin reconstruction of | | | | | | | |
| Castle Rock | Intersection Operational Improvements | 2020-051 | pavements on the insides. | September | 2024 | Construction | 2022 | Yes | Initiated | First |
| | | | | | | | | | | |
| l | | | Package 1 - Embankment completed. Pipe crews continue to install drainage | | | | | | | |
| l | | | system and RCP. Douglas Lane paving complete along with type 9 barrier | , | | | | | | |
| | | | and guardrail. Package 2 - Removals of old Dawson Trails Blvd continue. 84' | | | | | | | |
| | | | RCP install is complete. Retaining wall is being constructed on the east side | | | | | | | |
| | | | of the East Frontage road. Embankment continues behind wall work for new | | | | | | | |
| | | | bridge approach. Box culvert work continues. | | | CM/GC | | | | |
| Castle Rock | I25/Crystal Valley New Interchange | 2020-097 | DTB - Storm runs 1 & 2 completed. Mass grading of the site continued. | October | 2024 | Construction | 2025 | Yes | Initiated | None |
| | , | | The Town will continue progressing ROW acquisitions. Send final offer letter | 1 | | | | | | |
| | 5th St Operational Improvements: | | to those property owners who are non-responsive to begin steps toward | | | | | | | |
| Castle Rock | Woodlands to Ridge | 2022-010 | immediate possession. | November | 2024 | Construction | 2023 | Yes | Delayed | Second |
| outle Hoth | Castle Rock Industrial Tributary Trail: | 2022 010 | We're cost engineering and adjusting design to get closer to budget, and as | Tioronibol | 2021 | | | | Donayou | |
| Castle Rock | Plum Creek to Plum Creek Trail | 2022-068 | such, we are still at 30%. | November | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| | | | | | | | | | - | |
| | Federal Blvd BRT: Englewood Station to | | | | | | | | | |
| CDOT | Wagon Road Park-n-Ride - Precon | 2024-008 | No update provided. | N/A | 2024 | Design | 2025 | No | Uninitiated | None |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | BNSF review of Draft C&M Agreements ongoing. Bouler County, RTD, and | | | | | | | |
| | | | CDOT working on Maintenance IGAs. 3 Construction Packages. CP 2 (63rd | | | | | | | |
| | | | St Overpass and Four Mile Creek Canyon bikeway connection) and CP 3 | | | | | | | |
| | | | (CO 119 and Hover intersection) design ongoing. | | | | | | | |
| | | | Dry Creek FDP – no comments received. Working on stamped plans now. | | | | | | | |
| | CO119 Operational Improvements: | | CLOMR at Left Hand Creek submitted for review on 09/25/2024. Four Mile | | | CM/GC | | | | |
| CDOT Region 4 | Boulder to Longmont | 2020-081 | Canyon Creek permitting work in progress. Construction of CP1 ongoing. | October | 2024 | Construction | 2025 | Yes | Initiated | None |
| | US287 and CO7 Advance Detection | | | | | | | | | |
| CDOT Region 4 | Expansion | 2024-076 | No update provided. | N/A | 2024 | Procurement | 2025 | No | Uninitiated | None |
| | Lone Tree Creek Trail Underpass of | | Remaining utilities have been located. Staff and consultant are coordinating | | | | | | | |
| Centennial | Arapahoe | 2022-057 | with relevant utilities on potential relocation needs. | November | 2024 | Construction | 2024 | Yes | Delayed | First |
| | Arapahoe Sidepath Improvements: I25 | | | | | | | | | |
| Centennial | to Parker Rd | 2022-058 | Team working towards FIR plan set. | October | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| | | | | | | | | | | |
| | Colorado Blvd Multimodal | | CDOT Scoping meeting held on Sept 26. Survey work and concept design is | | | | | | | |
| Centennial | Improvements: Arapahoe to Dry Creek | 2024-023 | underway. | October | 2024 | Construction | 2026 | Yes | Uninitiated | None |
| | Havana/Easter Intersection Operational | | | | | | | | | |
| Centennial | Improvements | 2024-024 | Team continues to work on conceptual design options. | November | 2024 | Construction | 2026 | Yes | Uninitiated | None |
| | 120th/US85 Interchange Improvements - | | | | | | | | | |
| Commerce City | | 2020-031 | RFP for engineering expected by July 2024. | July | 2024 | ROW | 2022 | Yes | Initiated | None |
| | | | | | | | | | | |
| | 88th Widening: I76 to CO2 | 2020-032 | Mile High Flea Market is agreeable to amending the Annexation Agreement. | June | 2024 | Construction | 2025 | Yes | Initiated | None |
| Commerce City | | | | 1 | | | 1 | | | |
| Commerce City | J | | | | | | | | | |
| | 64th Corridor Study: CO2 to Quebec | 2022-048 | CDOT - Working towards Scoping. | October | 2024 | Study | 2024 | Yes | Initiated | None |
| | | 2022-048 | CDOT - Working towards Scoping. IGA Amendment approved. Part of multi-modal will be included in Phase 1 to | - | 2024 | Study | 2024 | Yes | Initiated | None |

| 0 | Duration of Title | | | Status | Status | Phase to | Phase | | Delay | Delay |
|--------------------------|---|----------|--|-----------|--------|-------------------------|-------|---------------|-------------|---------|
| Sponsor | Project Title | TIPID | Most Recent Status | Month | Year | Initiate | Year | IGA Executed? | Status | Level |
| Denver | 16th St. Mall Rehabilitation: Market to Civic Center Station | 2016-028 | On track, Under construction. | February | 2023 | Construction | 2023 | Yes | Initiated | None |
| _ | I25/Broadway Station Interchange | | | | | | | | | |
| Denver | | 2016-021 | Request for Proposals submitted to CDOT 8/3 | August | 2023 | Construction | 2022 | Yes | Initiated | First |
| Denver | Federal Blvd Transit Improvements: Flovd to 54th | 2020-049 | Still discussing whether to cancel or not. | October | 2024 | Construction | 2023 | Yes | Uninitiated | Second |
| Donvor | | 2020 010 | | | 2021 | Construction | 2020 | 100 | Ommittatod | COCOLIG |
| | South Platte River Trail Improvements: | | | | | | | | | |
| Denver | West Virginia to W Bayaud | 2022-012 | CDOT - Concurrence to Award given | October | 2024 | Construction | 2023 | Yes | Initiated | Second |
| Denver | East Colfax BRT: Civic Center Station to Yosemite | 2022-031 | CDOT - Groundbreaking ceremony planned for late August, early September at present. Project anticipated to actually break ground in Q4 of CY24. 100% design submittals/reviewed ended on 6/3/2024. Planned starting construction early September 2024. All design funding was swapped from FHWA to FTA. | | 2024 | CM/GC Construction | 2026 | Yes | Uninitiated | None |
| | | | | | | | | | | |
| Denver | Buchtel Complete Street/Evans Intersection Improvements: University to Colorado | 2022-035 | CDOT - The project is at 95% design but is still working through a lengthy ROW phase. Denver is looking at the possibility of having two packages. The first for items that can be worked on now, and the second for items that require ROW. Denver has not yet made a decision in this regard. | October | 2024 | CM/GC Construction | 2025 | Yes | Uninitiated | None |
| Denver | Bike/Ped Bridge over Santa Fe: Jewell to Evans Station | 2022-036 | CDOT - CAP #1/Phase #1 has been awarded and is currently under construction. CAP #2/Phase #2 is at 90% design. CAP #2 is expected to be awarded in early 2025. This project is in construction and should not be receiving a strike. | October | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| Denver | South Platte River Trail Improvements: Mississippi to Dartmouth - Precon | 2022-037 | RFQ is out. Proposals due Nov 5. | October | 2024 | Environmental | 2025 | Yes | Uninitiated | None |
| _ | South Platte River Trail Improvements: | | | | | | | | | |
| Denver | Bayaud to Phil Milstein Park Alameda Underpass Improvements: | 2024-009 | IGA for Con still needed. | October | 2024 | Construction | 2026 | NO | Uninitiated | None |
| Denver | Kalamath to Cherokee - Precon | 2024-045 | IGA still on hold. | October | 2024 | Environmental | 2026 | No | Uninitiated | None |
| Denver | High Line Canal Trail Underpass at Yale | 2024-046 | ROWPR meeting held in October. Working on ROW clearance. | November | 2024 | ROW | 2026 | Yes | Uninitiated | None |
| Denver | North Central Denver Community Multimodal Improvements | 2024-056 | Still identifying project limits during design. | October | 2024 | Construction | 2026 | No | Uninitiated | None |
| Denver | Peña Capacity Improvements: I70 to E470 - Precon | 2024-057 | IGA is executed. RFQ issued. Hoping for NTP in Q1 2025. FHWA is no longer involved. | October | 2024 | Environmental | 2024 | Yes | Delayed | First |
| | South Platte River Trail Improvements: | | | | | | | | | |
| Denver | Mississippi to Florida | 2024-058 | No update provided. | N/A | 2024 | Construction | 2026 | Yes | Uninitiated | None |
| Damuan | | 0004 077 | CDOT - IGA approved by CCD council, awaiting scoping documentation from | | 0004 | Desinn | 2024 | Vaa | Deleved | First |
| Denver Denver Streets | Denver V2X Communications Devices | 2024-077 | LA project team. | October | 2024 | Design | 2024 | Yes | Delayed | First |
| Partnership | E Colfax Mobility Benefits District | 2024-064 | Selected and established contract with technical assistance consultant. | August | 2024 | том | 2025 | Yes | Initiated | None |
| | County Line Capacity Improvements: | | CDOT - Final PS&E package was received and sent to all CDOT specialty | | | | | | | |
| Douglas County | Broadway to University | 2020-035 | units for final review and clearance. | October | 2024 | Construction | 2023 | Yes | Delayed | Second |
| | CO83 Safety Improvements: Bayou | | Region 1 is managing this project. Some improvements are under design, | | | | | | | |
| Douglas County | Gulch to El Paso County | 2020-064 | others constructed. Existing conditions finalized. PMT meetings are being held and the 2nd | July | 2023 | Construction | 2023 | Yes | Initiated | None |
| Douglas County | Douglas County Transit & Multimodal Feasibility Study | 2022-069 | Existing conditions finalized. PN/1 meetings are being held and the 2nd Stakeholder Engagement Team to be held September 24. | September | 2024 | Study | 2024 | Yes | Initiated | None |
| Douglas County | Douglas County Transit Pilot Projects | 2024-054 | Contingent on pilot recommendations from study | November | 2023 | Bus Service - Year 1 | 2026 | No | Uninitiated | None |
| Douglas County | Colorado Blvd Bike/Ped Bridge over C470 - Precon | | Anticipate Executing IGA in 1st Qtr 2025, and select consultant and begin design in 4th Qtr 2025. | July | 2024 | Design | 2025 | No | Uninitiated | None |
| gao county | Oxford Station Pedestrian Bridge: Over | | | | 2521 | | | | e.m.a.ou | |
| Englewood | Oxford Ave US285/Broadway Operational | 2020-012 | Ad; went to bid Apr 22; \$1M high bids. | January | 2023 | Construction | 2021 | Yes | Initiated | None |
| Englewood | Improvements | 2020-059 | Went to ad; bids higher that expected; bids came in \$6M high. | January | 2023 | Construction | 2022 | Yes | Initiated | First |
| Englewood | US285 Congestion Management Study: Lowell/Knox to I25 | 2020-078 | Complete and finalized. | May | | Study | | Yes | Initiated | None |
| Ligionold | Hampden Complete Streets: Broadway | 2020-010 | | | 2024 | - uuy | 2022 | | | |
| Englewood | to Lafayette | 2022-059 | 90% design plans expected to be completed by December 1st. | November | 2024 | Construction | 2024 | Yes | Delayed | First |

| | | | | Status | Status | Phase to | Phase | | Delay | Delay |
|----------------|---|----------|--|-----------|--------|---------------|-------|---------------|-----------------|-------|
| Sponsor | Project Title | TIPID | Most Recent Status | Month | Year | Initiate | Year | IGA Executed? | Status | Level |
| | Broadway Complete Streets | | | | | | | | | |
| Englewood | Improvements: Hampden to Belleview | 2022-060 | 90% design plans expected to be completed by December 1st. | November | 2024 | Construction | 2024 | Yes | Delayed | First |
| | SW Weld County Transit First and Last | | | | | | | | | |
| Erie | Mile Study | 2024-010 | Email for IGA development with DTR sent. Waiting for meeting date | March | 2024 | Study | 2025 | No | Uninitiated | None |
| | I25 Interchange Study: CO52 to Erie | | | | | | | | | |
| Erie | Pkwy | 2024-035 | Reviewing Draft IGA. | October | 2024 | Study | 2025 | No | Uninitiated | None |
| | | | | | | Bus Service - | | | | |
| Erie | Erie FlexRide | 2024-037 | Email for IGA development with DTR sent. Waiting for meeting date | March | 2024 | Year 1 | 2025 | No | Uninitiated | None |
| F | CO52 Intersection Safety Improvements: | | | | 0004 | During | 0005 | N | 1.1 | |
| Erie | WCR3 to I25 - Precon | 2024-039 | Drafting new scope. | November | 2024 | Design | 2025 | NO | Uninitiated | None |
| Evergreen Park | | 2020-025 | Construction underwerk Dreiset en ochodule | lum a | 0000 | Construction | 2022 | Vaa | luciti e te el | Nama |
| and Rec | Dam to Upper Bear Creek Rd | 2020-025 | Construction underway. Project on schedule. | June | 2023 | Construction | 2023 | Yes | Initiated | None |
| | | | Roadway traffic count data collected with Bella Rosa Pkwy construction | | | | | | | |
| Encolonials | WCR13/WCR20 Intersection | 2024-033 | complete and roadway reopening. Property owner information collected for acquisition | October | 2024 | ROW | 2025 | Vaa | I Iniziaiata al | News |
| Frederick | Operational Improvements | 2024-033 | | - | 2024 | ROW | 2025 | Yes | Uninitiated | None |
| | | | Phase 1 design continuing. CLOMR from adjacent drainage project expected | | | | | | | |
| Coldon | Colfey Complete Streater Mislatte 170 | 2020.020 | mid-June (slightly accelerated). Which would mesh well with timeline of | lune | 0004 | Construction | 0005 | Vee | Initiated | Nors |
| Golden | Colfax Complete Streets: Violet to I70 | 2020-026 | roadway project and CDOT clearances. | June | 2024 | Construction | 2025 | Yes | Initiated | None |
| | | 0000 007 | Final plans anticipated at end of the month. City staff working with CDOT | 1 | 0000 | BOW | 00007 | h | | |
| Golden | US6/Heritage Interchange - Precon | 2020-037 | staff on revising IGA to include land as local match. | June | 2024 | ROW | 2025 | INO | Uninitiated | None |
| A 11 | | | | | | Bus Service - | | | | |
| Golden | Golden Free Transit Program | 2024-050 | RTD indicated they won't draft IGA until late 2024. | April | 2024 | Year 1 | 2025 | No | Uninitiated | None |
| Jefferson | Peaks to Plains Trail: CO6 from Tunnel | | NTP has been issued, meeting with CDOT for scoping meeting. Hopefully | | | | | | | |
| County | 1 to Big Easy Trailhead | 2020-002 | releasing RFP soon, expect late 2025 for Design completion. | October | 2024 | Design | 2025 | Yes | Initiated | None |
| Jefferson | JC73: CO74 to Buffalo Park Operational | | The County anticipates receiving approval from Region 1 and FHWA in | | | | | | | |
| County | Improvements | 2020-066 | Sept/October of 2024. T&E will likely advertise at the end of 2024. | May | 2024 | Construction | 2023 | Yes | Initiated | None |
| | Front Range Trail Study: CO93 from | | | | | | | | | |
| Jefferson | North Table Mountain Park to Boulder | | Project closed. Project completed slightly under budget and county has no | | | | | | | |
| County | County | 2020-073 | remaining reimbursement needs. | September | 2023 | Study | 2020 | Yes | Initiated | First |
| Jefferson | Jefferson County Bicycle Plan | | Consultant hired to finalize CDOT specs and standards. Prepping to | | | | | | | |
| County | Implementation | 2022-040 | schedule FIR meeting. | October | 2024 | Construction | 2024 | Yes | Delayed | First |
| Jefferson | | | IGA documents with CDOT. Waiting for IGA to be sent back to County for | | | | | | | |
| County | Jefferson County Traffic Camera System | 2024-075 | signatures. CDOT has informed staff turnover is cause for delay. | October | 2024 | Construction | 2025 | No | Uninitiated | None |
| Lafayette | CO7/119th Intersection Improvements | 2020-042 | Under Construction | January | 2023 | Construction | 2021 | Yes | Initiated | None |
| | Wadsworth Operational Improvements: | | | | | | | | | |
| Lakewood | Vassar to Woodard | 2022-015 | Noraa concrete is contractor. Construction to begin Feb 20th | February | 2024 | Construction | 2023 | Yes | Initiated | First |
| | Wadsworth Path Improvements: | | FIR design continues. Waiting to submit environmental clearances to CDOT | | | | | | | |
| Lakewood | Mansfield to Bear Creek | 2024-047 | until FIR plans are ready to submit. | August | 2024 | Construction | 2026 | Yes | Uninitiated | None |
| | | | Phase 1 Concurrence to AD. Phase 2 sending out 138s to start that process | | | | | | | |
| | W Colfax Safety Improvements: Teller to | | with property owners, updating impacts to historical properties and | | | | | | | |
| Lakewood | Sheridan | 2024-048 | discussing with CDOT. | August | 2024 | Construction | 2026 | No | Uninitiated | None |
| | Sheridan Blvd Multimodal Path: Jewell | | FIR design (grading and sheet layout) progressing, aiming for submittal this | | | | | | | |
| Lakewood | to Iowa | 2024-049 | month. Pinyon working on historical. | August | 2024 | Construction | 2026 | No | Uninitiated | None |
| | | | | | | | | | | |
| | | | CDOT - Dealing with RTD for ROW near US-85/Mineral Ave on east side. | | | | | | | |
| | Mineral/Santa Fe Operational | | Need to progress that before going to Ad. Littleton also seeking additional | | | | | | | |
| Littleton | Improvements | 2020-060 | funding as project is overbudget. Will delay October Ad date as of now. | October | 2024 | Construction | 2024 | Yes | Delayed | First |
| | Broadway Corridor Study: Belleview to | | Level 1 Alternatives screening complete, Level 2 Alternatives screening | | | | | | , | |
| Littleton | C470 | 2022-006 | underway. | August | 2023 | Study | 2023 | Yes | Initiated | None |
| | Mineral Station Area Multimodal | | Design contract amendment for preliminary & final design approved by City | -3 | | , | | | | |
| Littleton | Improvements | 2022-033 | Council on 3/5 | April | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| | County Line Shared Use Path: | | CDOT - ROW milestone met. initial ROW plans received 09/19/24 and | | | | | | - Interest | |
| Littleton | Broadway to High Line Canal Trail | 2022-070 | ROWPR scheduled for 10/10/2024. Working towards FOR. | October | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| Entroton | Mineral Multimodal Improvements: | 2022-010 | CDOT - Heading towards Ad at end of October 2024 for Phase 1 project. | COLODOI | 2024 | | 2020 | 103 | ommateu | NONC |
| Littleton | Santa Fe to Jackass Hill/Long Ave | 2022-084 | Phase 2 part of project will kick off design soon. | October | 2024 | Construction | 2024 | Yes | Delayed | First |
| LIUGION | Bowles Corridor Study: Sheridan to | 2022-004 | | Colober | 2024 | | 2024 | 103 | Delayeu | 11131 |
| | | | | | | | | | | |
| Littleton | | 2024-025 | No undate provided | NI/A | 2024 | Study | 2026 | No | Ininitiated | None |
| Littleton | Santa Fe | 2024-025 | No update provided. | N/A | 2024 | Study | 2026 | No | Uninitiated | None |

| | | | | Status | Status | Phase to | Phase | | Delay | Delay |
|------------------|--|----------------------|---|-----------------------|--------|------------------------------|-------|---------------|----------------------|----------------|
| Sponsor | Project Title | TIPID | Most Recent Status | Month | Year | Initiate | Year | IGA Executed? | | Level |
| | | | | | | | | | | |
| Lochbuie | Greenway Trail: CR37 to Stagecoach | 2020-028 | No update provided. | N/A | 2024 | Construction | 2022 | Yes | Initiated | First |
| | C470 Grade-Separated Trail over Acres | | | | | | | | | |
| Lone Tree | Green Drive | 2020-021 | Construction Complete – Punchlist Items | February | 2024 | Construction | 2022 | Yes | Initiated | None |
| | I25/Lincoln Traffic and Mobility | | | | | | | | | |
| Lone Tree | Improvements | 2020-062 | Project workshop with CDOT and FHWA. | September | 2024 | Design | 2023 | Yes | Initiated | None |
| | Lone Tree Mobility Hub at Sky Ridge | | CDOT has wrapped up design, but need to gain concurrence from our partners, like Water & the Fire Department, etc., and then approval from the | | | | | | | |
| Lone Tree | Station | 2022-032 | Planning Commission before proceeding to City Council. | October | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| | S Havana Bikeway: RidgeGate Station | | | | | | | | | |
| Lone Tree | to Lone Tree City Limits | 2022-071 | Through FIR, expect FOR by end of Q4 2024 or early Q1 2025. | October | | Construction | 2025 | | Uninitiated | None |
| Lone Tree | I25/Lincoln Multimodal Connections | 2024-053 | No update provided. | N/A | 2024 | Construction | 2027 | No | Uninitiated | None |
| Longmont | St Vrain Greenway, Phase 13: CO119 to St Vrain State Park | 2020-027 | Updating design to underpass to address groundwater concerns and avoid the need for long-term remediation dewatering permit. CR5 PE and TCE signed and being recorded. Began condemnation proceedings in October for the GGS PE. Negotiations for Hayes PE and TCE continue. | November | 2024 | Construction | 2022 | Yes | Delayed | Second |
| | CO66 Improvements: Hover to Main - | | Design development of Final Office Review plans in-progress by RockSol | | | | | | | |
| Longmont | Precon | 2020-038 | Consulting Group. | March | | Design | 2020 | | Initiated | None |
| Longmont | Coffman Busway: 1st to 9th | 2020-083 | Project under active construction. Project on schedule and budget. | August | 2024 | Construction | 2023 | Yes | Initiated | First |
| | County Line/WCR 1 Buffered Bike | | ROW plans have been finalized and submitted to CDOT. Coordination to | | | | 0005 | | | |
| Longmont | Lanes: 17th to CO66 | 2022-009 | resolve utility conflicts is continuing. | November | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| Longmont | Longmont Main/21st Bike/Ped Improvements - Precon | 2022-065 | Preliminary alternatives are being developed. Initial engagement phase of gathering input is complete. The assessment of alternatives will begin. | November | 2024 | Design | 2025 | Yes | Uninitiated | None |
| | WCR26 Multi-Use Trail: Union Reservoir | | Continue to work on design phase of project with Weld County as lead. 60% | | | | | | | |
| Longmont | to St Vrain State Park | 2024-031 | design complete. | November | | Construction | 2026 | | Uninitiated | None |
| Longmont | CO66 Multi-Use Path: Hover to Main | 2024-038 | Preparing communication to adjacent property owners | April | | Construction | 2026 | | Uninitiated | None |
| Longmont | Longmont Smart Signals to Schools Rock Creek/Coal Creek Trail | 2024-074 | CDOT - SEA completed. CDOT working with contracts on IGA. | October | 2024 | Construction | 2024 | NO | Delayed | First |
| | Connection: 104th from Coal Creek Trail | | | | | | | | | |
| Louisville | to Rock Creek Trail | 2020-014 | Closeout. | July | 2023 | Construction | 2022 | Yes | Initiated | None |
| | CO42 Multimodal Improvements: | | | | | | | | | |
| Louisville | Empire/Lock to CO7 - Precon | 2020-040 | Design - Progressing toward 30% submittal. | October | 2024 | ROW | 2024 | Yes | Delayed | First |
| Laudaudila | South Boulder Rd At-Grade Crossing | 2020 042 | Classes | Fabruary | 0000 | Construction | 0004 | Vee | المرافق مغم ما | Name |
| Louisville | Improvements: Via Capri to Courtesy | 2020-043 | Closeout | February | 2023 | Construction | 2021 | res | Initiated | None |
| Louisville | CO42 Bike/Ped Underpass at South St | 2024-041 | Will execute IGA when all funding is secured. | October | 2024 | Design | 2025 | No | Uninitiated | None |
| Louisville | Louisville Signal Technology Upgrade | 2024-073 | Working through SEA approval. | October | | Construction | 2024 | | Delayed | First |
| | St Vrain Trail Extension: CO66 from | | | | | | | | | |
| Lyons | McConnell to US36 | 2022-013 | Contractor selected. Waiting for CDOT concur toe award. | November | 2024 | Construction | 2022 | Yes | Delayed | Second |
| | US36 Multimodal Improvements: 3rd to | 0000 014 | | Contombon | 0000 | Construction | 2022 | Vee | المنفذ مغمما | First |
| Lyons Mead | McConnell CO66/WCR7 Pedestrian Underpass | 2022-014 2020-029 | Under construction. Utility clearance request sent to CDOT 11/7/24. | September November | | Construction Construction | 2022 | | Initiated Delayed | First First |
| Mead | 3rd/Welker Intersection Improvements | 2020-029 | Project advertised on 8/16, bids due 9/20. | September | | Construction | 2024 | | Initiated | None |
| | Mead Trails & Open Space Master Plan | | ···· | | | | | | | |
| Mead | Update | 2024-030 | Executed IGA on 10/30. RFP is out - deadline for proposals is 12/6. | November | 2024 | Study | 2025 | Yes | Uninitiated | None |
| | Downtown ADA Sidewalk Connections: | | | | | | | | | |
| Nederland | Jackson, 1st, Jefferson | 2020-015 | Finalizing Const easement coordination for work adjacent to ROW | November | 2024 | Construction | 2022 | Yes | Delayed | Second |
| Nederland | Nederland Multimodal Transportation Plan | 2022 066 | CDOT - RFR 4 completed 08/15. | October | 2024 | Study | 2024 | Vac | Initiated | None |
| Northeast | | 2022-000 | | Colobei | 2024 | Study | 2024 | 163 | millateu | NUTE |
| Transportation | | | | | | | | | | |
| Connections | Creating the Commerce City Connector | 2024-069 | IGA executed and 1st invoice submitted to CDOT last month. | October | 2024 | TDM | 2025 | Yes | Initiated | None |
| | Parker Rd Operational Improvements: | | | | | | | | | |
| | Lincoln to Pine | 2020-063 | Contract award process underway. | October | 2023 | Construction | 2022 | Yes | Initiated | None |
| Parker | | | | | | | | | | |
| | Parker Rd Multi-Use Path East Side | 2022 072 | CDOT FOR mosting schooluled for 11/10 | Novomber | 2024 | Construction | 2025 | Voc | Uninitiated | Nono |
| Parker Parker | | 2022-072 | CDOT FOR meeting scheduled for 11/19. | November | 2024 | Construction | 2025 | Yes | Uninitiated | None |

| | | | | Status | Status | Phase to | Phase | | Delay | Delay |
|-----------------|--|----------|--|-----------|--------|----------------------|-------|---------------|---------------------|-------|
| Sponsor | Project Title | TIPID | Most Recent Status | Month | Year | Initiate | Year | IGA Executed? | Status | Level |
| | Light Rail Level Boarding Feasibility | | RFP for consultant services released 9/17/2024 with a 10/29/2024 due date. | | | | | | | |
| RTD | Study | 2024-011 | Expect to have consultant NTP by year-end. | October | 2024 | Construction | 2024 | No | Uninitiated | None |
| | Using Data to Optimize FlexRide | | | | | | | | | |
| Smart Commute | | 2024-067 | IGA executed and first invoice has been issued. | November | 2024 | TDM | 2025 | Yes | Initiated | None |
| | US36 Bikeway Extension: Superior to | | | | | | | | | |
| Superior | Broomfield | 2020-017 | Project complete and final reimbursement pending from Region 1. | December | 2023 | Construction | 2021 | Yes | Initiated | None |
| | McCaslin Blvd Multiuse Underpass at | | | | | | | | | |
| Superior | Rock Creek Pkwy - Precon | 2024-043 | DRCOG to allow repurposing of funds to install HAWK signal. | October | 2024 | Design | 2026 | No | Uninitiated | None |
| | Superior Traffic Safety and Climate | | | | | | | | | |
| Superior | Resilience | 2024-082 | CDOT - SEA completed. Waiting on Contracts for IGA. | October | 2024 | Construction | 2024 | No | Delayed | First |
| | | | Draft copy of 104th Avenue logical termini document, NEPA documentation, | | | | | | | |
| | 104th Widening: Colorado to US85 - | | and 30% review to CDOT. Moving forward on addressing comments on | | | | | | | |
| Thornton | Precon | 2020-033 | design from Bridge to Colorado Blvd. | November | 2024 | ROW | 2025 | Vec | Uninitiated | None |
| | | 2020-033 | | October | | Study | 2023 | | Initiated | None |
| Thornton | 88th Corridor Study: Pecos to Dahlia | 2022-024 | Consultant working on final cross-sections recommendations. | October | 2024 | Sludy | 2024 | res | Initiated | None |
| | Thornton Multimodal Trail Study and | | Technical data completed. Second stakeholder meeting held 10/10/24. | | | | | | | |
| Thornton | Precon | 2022-050 | Reaching out to HOA and schools again for input. | November | 2024 | Study | 2023 | Yes | Initiated | First |
| | 100th Ave Multi-Use Path: Riverdale to | | | | | | | | | |
| Thornton | Forest Circle | 2022-051 | Finishing FOR and final ROW plans. Then submit to CDOT after city review. | November | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| | | | Consultant finalized recommendations. Meeting with Federal Heights and | | | | | | | |
| Thornton | Thornton Protected Bike Facility Study | 2022-052 | starting 10 percent design. | November | 2024 | Study | 2023 | Yes | Initiated | First |
| | 124th Multimodal Improvements: Claude | | | | | | | | | |
| Thornton | to Colorado | 2024-015 | Kick off last week and Scoping meeting with CDOT on 11/7/24. | November | 2024 | Design | 2025 | Yes | Uninitiated | None |
| Thornton | Big Dry Creek Trail: 136th to 144th | 2024-016 | Working on RFP. IGA for Council approval in Q1. | November | | Design | 2025 | | Uninitiated | None |
| momon | Colorado Blvd Separated Bike Facility: | 2024-010 | | November | 2024 | Design | 2023 | | Offinitiated | None |
| T 1 | | 0004 047 | | N | 0004 | Destant | 0007 | N | I to to the star of | N |
| Thornton | 88th to E470 - Precon | 2024-017 | Reached out to CDOT to start IGA and CDOT Project Manager assigned. | November | 2024 | Design | 2027 | NO | Uninitiated | None |
| | Thornton Pkwy Multiuse Path: I25 to | | | | | L | | | | |
| Thornton | Grant | 2024-018 | Working on RFP and Q1 Council approval of IGA. | November | 2024 | Design | 2026 | No | Uninitiated | None |
| | Thornton Travel Time Monitoring | | | | | | | | | |
| Thornton | Expansion | 2024-081 | Went to Ad. FHWA has authorized funds for construction. | November | 2024 | Construction | 2024 | Yes | Initiated | First |
| | Southwest Weld County Trail Alignment | | | | | | | | | |
| Weld County | Study | 2022-034 | CDOT - RFR 2 & 3 completed 10/03. | October | 2024 | Design | 2024 | Yes | Initiated | None |
| | | | | | | | | | | |
| West Corridor | Welcome Kits for Sun Valley Residents | 2024-066 | Plan to delay the start to Nov/Dec 2024. | September | 2024 | том | 2024 | Yes | Delayed | First |
| Westminster | Sheridan/US36 Multimodal Imp | 2020-039 | Complete, Ribbon Cutting June 10. | May | | Construction | 2022 | | Initiated | None |
| VV Gottriniotor | 100th Ave Multimodal Improvements: | 2020 000 | | ivitaly | 2020 | | LULL | 100 | millitiou | |
| Westminster | Alkire to Simms | 2022-011 | City council approved contract for Con on 6/12. | June | 2022 | Construction | 2022 | Vee | Initiated | None |
| westminster | | 2022-011 | | June | 2023 | Construction | 2022 | Tes | Initiated | none |
| | Federal Blvd Bus Stop Improvements: | | | | | | | | | |
| Westminster | 70th to 92nd | 2022-053 | At the City's request, this project will be cancelled. | February | 2024 | Construction | 2024 | Yes | Uninitiated | None |
| | | | Phase 1, 41st to I-70, under construction, Phase 2, 35th to 41st, will be | | | | | | | |
| | Wadsworth Operations and Widening: | | added incrementally; TIP IGA's/amendments done. Awaiting contact to work | | | | | | | |
| Wheat Ridge | 35th to 170 | 2016-020 | on IGA for \$4 million in CDS funding for Phase 2. | May | 2023 | Construction | 2023 | Yes | Initiated | None |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | Wadsworth Shared-Use Path: 32nd to | | Environmental checks continue. Topo 95% complete. Finishing conceptual | | | | | | | |
| Wheat Ridge | 35th | 2022-041 | plan for submission. Working on CDOT special use permit. | November | 2024 | Construction | 2025 | Yes | Uninitiated | None |
| | Ward Station Multimodal Access | | Reviewing appraisals, offers, donations. CDOT reviewing 100 level | | | | | | | |
| Wheat Ridge | Improvements | 2022-042 | specifications. | October | 2024 | Construction | 2024 | Yes | Delayed | First |
| | | | | | | | | | | |
| Wheat Ridge | 32nd/I-70 Bike Lanes: Wright to Zinnia | 2022-073 | 100% plans submitted to CDOT for review. | November | 2024 | Construction | 2024 | Yes | Delayed | First |
| | | | | | | | | | | |
| | Tabor St Multimodal Imp: Clear Creek | | | | | | | | | |
| Wheat Ridge | Trail to 170 Frontage Rd N - Precon | 2024-040 | Preparing IGA Forms. | August | 2024 | Environmental | 2026 | No | Uninitiated | None |
| wheat Nuge | | 2024-040 | | August | 2024 | Environmental | 2020 | 110 | Chinidated | NONE |
| M/h a at D' due | 35th Ave Multimodal Improvements: | 0004 040 | | A | 0000 | En data a ser esta d | 0000 | Na | I Industrial and a | Mani |
| Wheat Ridge | Sheridan to Wadsworth - Precon | 2024-042 | Preparing IGA Forms. | August | 2024 | Environmental | 2026 | INO | Uninitiated | INONE |