

# April 2026 TIP Status Report

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
Adams County	Adams County Comprehensive Safety Action Plan	2024-012	Study in progress.	October	2024	Study	2026	Yes	Initiated	None
Adams County	McKay Operational Improvements: 104th to 96th - Precon	2024-014	Study in Progress; Kimley Horn was given NTP on Feb 2.	March	2026	Environmental	2026	Yes	Initiated	None
Arapahoe County	High Line Canal Trail Underpass at Broadway - Precon	2022-054	Scoping meeting held with CDOT.	March	2026	Construction	2027	Yes	Uninitiated	None
Arapahoe County	Arapahoe County Transit and Micromobility Study	2022-055	Study being finalized; adoption in April.	April	2026	Study	2024	Yes	Initiated	Second
Arapahoe County	High Line Canal Trail Underpass at Colfax	2024-013	RFP comments from CDOT and partners being addressed.	February	2026	Construction	2027	Yes	Uninitiated	None
Arapahoe County	Easter Trail Study: Cherry Creek Trail to Parker Rd	2024-019	Mini RFP draft is being completed.	January	2026	Study	2026	Yes	Uninitiated	None
Arvada	64th Multimodal Improvements: CO93 to Virgil Way	2024-051	Conceptual design.	April	2026	Construction	2027	Yes	Uninitiated	None
Aurora	Aurora Missing Sidewalk Program	2020-009	Working on contract and anticipate starting work in the spring.	March	2026	Construction	2023	Yes	Delayed	Second
Aurora	Nine Mile Station Bicycle and Pedestrian Bridge over Parker Rd.	2020-010	NTP targeted for late Q1 of 2026.	February	2026	Construction	2022	Yes	Initiated	None
Aurora	Parker/Quincy/Smoky Hill Intersection Operational Improvements	2020-056	Started construction in January.	February	2026	Construction	2023	Yes	Initiated	Second
Aurora	Aurora Multimodal Access Improvements	2022-045	Planning to advertise project in May 2026. IGA amendment going to Study Session on March 23rd and Council on April 6th.	March	2026	Construction	2025	Yes	Delayed	First
Aurora	Peoria St Bridge Replacement: Over Sand Creek - Precon	2024-001	FOR anticipated Q2 2026.	January	2026	Design	2025	Yes	Initiated	None
Aurora	13th Ave Multimodal Improvements: Yosemite to High Line Canal Trail - Precon	2024-020	Concept design is underway. 30% plans anticipated for Q3 2026.	February	2026	Design	2026	Yes	Initiated	None
Aurora	Gun Club Multimodal Capacity Improvements: Quincy to Aurora Pkwy - Precon	2024-021	RFP issued.	August	2025	Design	2027	Yes	Initiated	None
Aurora	I225 & Alameda Bridge Replacement - Precon	2024-022	FIR anticipated early Q2 2026.	January	2026	Design	2025	Yes	Initiated	None
Aurora	Aurora Traffic Management Center	2024-072	ConOps sent for review to complete the Local Agency SEA form. Change Order completed, Muller/Stantec are finalizing the cost estimate contract with Cumming Group for 90% and then go to FOR.	March	2026	Construction	2026	Yes	Uninitiated	None
Aurora	Aurora Communications Infrastructure Improvements	2024-079	Change order executed. Muller is updating plan set.	March	2026	Construction	2026	Yes	Uninitiated	None
Aurora	Aurora Traffic Signal Equipment Upgrade	2024-083	Met with CDOT on 2/18/2026. CDOT has requested to cancel our IGA and execute a new agreement..	February	2026	Construction	2025	Yes	Delayed	First
Bennett	Bennett Kiowa Creek Trail	2022-046	Construction for Segment 1 is approximately 50% complete.	September	2025	Construction	2025	Yes	Initiated	None
Boulder	30th Street Complete Streets: CO119 to CO7	2022-061	NTP Given.	January	2025	Design	2024	Yes	Initiated	First
Boulder	Baseline Multimodal Improvements: 30th to Foothills	2022-062	Construction started.	April	2026	Design	2023	Yes	Initiated	First
Boulder	CO93/Table Mesa and Regent Intersection Improvements	2022-063	Construction started.	April	2026	Construction	2025	Yes	Delayed	First
Boulder	Arapahoe Ave Multimodal Improvements: 28th to Foothills - Precon	2022-082	Design Underway.	September	2025	Design	2025	Yes	Initiated	None
Boulder	30th St Multimodal Improvements: Colorado to Baseline	2024-026	IGA Executed/Consultant Work begun.	April	2026	Construction	2027	Yes	Uninitiated	None
Boulder	Folsom Multimodal Study: Pine to Colorado	2024-027	Project nearly completed.	August	2025	Study	2026	Yes	Initiated	None
Boulder	Boulder Communications Network and Signal System Performance Enhancement	2024-078	PO Issued to Vendor for Materials.	October	2025	Construction	2025	Yes	Initiated	None
Boulder County	CO7 Transit Service: Boulder to Brighton	2024-006	Coordinating with RTD to manage grant and operate transit services. Developing scope of work.	April	2026	Bus Service - Year 2	2027	No	Uninitiated	None
Boulder County	Boulder County Vision Zero SRTS Action Plan	2024-028	Data collection and crash data analysis underway, project branding complete, website underway, and starting CAC and TAC formation.	April	2026	Study	2026	Yes	Initiated	None
Boulder County	Boulder Countywide Strategic Transit Plan	2024-029	In progress. First round of stakeholder meetings conducted the week of July 14.	August	2025	Study	2024	Yes	Initiated	None
Boulder County	Lafayette to Boulder Protected Bikeway Feasibility Study	2024-032	Would like to discuss deferral of funds to FY2027.	August	2025	Study	2026	No	Uninitiated	None
Boulder County	S Boulder Rd BRT Study: Broadway/Table Mesa to CO7/119th	2024-034	Kick off meeting of partners and consultants.	April	2026	Study	2025	Yes	Initiated	None
Boulder County	SE Boulder County SuperFlex	2024-036	Continuing the procurement process, currently evaluating proposals.	April	2026	Bus Service - Year 2	2026	No	Uninitiated	None

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
Boulder Transportation Connections	Gunbarrel On-Demand Microtransit Shuttle Service Marketing Campaign	2024-068	Working with partners to implement the GB shuttle project. RFP anticipated to be issued for a shuttle provider before the end of November.	October	2024	TDM	2025	Yes	Initiated	None
Boulder Transportation Connections	Senate Bill 25-161 Residential EcoPass Promotion and Support	2026-010	No update.	April	2026	TDM	2027	No	Uninitiated	None
Broomfield	CO7 Corridor Multimodal Improvements: Foothills Pkwy to Brighton - Precon	2020-007	Broomfield requested CDOT to deliver an amended IGA to proceed with the revised scope.	March	2026	Design	2025	Yes	Initiated	None
Broomfield	Industrial Ln. Bikeway Phase 2: Bike/Ped Bridge over BNSF to US36/Flatiron Station	2020-019	Construction underway.	September	2025	Construction	2023	Yes	Initiated	Second
Broomfield	Industrial and Nickel/Commerce Intersection Operational Improvements	2020-050	Construction underway.	May	2025	Construction	2023	Yes	Initiated	First
Broomfield	Broomfield Transit Needs Assessment & Pilot Project	2020-072	Broomfield still waiting on RTD to confirm scope and deliver an amended IGA.	March	2026	Study	2022	Yes	Initiated	Second
Broomfield	Airport Creek Trail Underpass at BNSF	2022-038	BNSF's review of 60% design submittal is ongoing.	March	2026	Construction	2025	Yes	Delayed	First
Broomfield	Midway Blvd Multimodal Improvements: Lake Link Trail to Zuni - Precon	2024-044	Consultant selection in-progress.	March	2026	ROW	2027	Yes	Uninitiated	None
Castle Pines	I25/Happy Canyon Interchange - Precon	2022-023	Project team has been meeting with contractors; CM/GC proposals are due 8/14.	August	2025	Environmental	2025	Yes	Initiated	None
Castle Rock	CO86/5th and Founders/Ridge Intersection Operational Improvements	2020-051	Advertise construction completion.	September	2025	Construction	2022	Yes	Initiated	Second
Castle Rock	I25/Crystal Valley New Interchange	2020-097	Package 1 - substantially complete; package 2 - Paving operations continue.	October	2025	CM/GC Construction	2026	Yes	Initiated	None
Castle Rock	5th St Operational Improvements: Woodlands to Ridge	2022-010	Construction ongoing.	February	2026	Construction	2023	Yes	Initiated	Second
Castle Rock	Castle Rock Industrial Tributary Trail: Plum Creek to Plum Creek Trail	2022-068	Critical path item is finalizing the easement exhibits within the agreement with BNFS Railway.	April	2026	Construction	2025	Yes	Delayed	First
CDOT Region 4	CO119 Operational Improvements: Boulder to Longmont	2020-081	CP1 and 2: construction underway. CP3: 30% design is completed. Working on Maintenance IGAs.	September	2025	CM/GC Construction	2025	Yes	Initiated	None
CDOT Region 4	CO7/95th Intersection Improvements	2022-018	90% design meeting in early February; finalizing property acquisitions and utility relocations. Final plans and specifications are anticipated in May, prior to our June advertisement.	March	2026	Construction	2025	No	Delayed	First
Centennial	Lone Tree Creek Trail Underpass of Arapahoe	2022-057	Construction beginning 04/13/26.	April	2026	Construction	2024	Yes	Initiated	Second
Centennial	Arapahoe Sidepath Improvements: I25 to Parker Rd	2022-058	FOR plans being finalized with design consultant.	April	2026	Construction	2025	Yes	Delayed	First
Centennial	Colorado Blvd Multimodal Improvements: Arapahoe to Dry Creek	2024-023	Finalizing utility clearances, acquiring easements, and addressing 100% comments. 2nd Open House scheduled for 05/13/26.	April	2026	Construction	2027	Yes	Uninitiated	None
Centennial	Havana/Easter Intersection Operational Improvements	2024-024	Open House held 04/02. Resubmittal scheduled for late April to CDOT and Stakeholders.	April	2026	Construction	2027	Yes	Uninitiated	None
Commerce City	88th Widening: I76 to CO2	2020-032	Construction ongoing. Traffic switched onto new WB lanes.	September	2025	Construction	2025	Yes	Initiated	None
Community Cycles	Increasing Bicycle Commuting in Boulder through Individualized Marketing	2026-012	No signed contract yet.	February	2026	TDM	2027	No	Uninitiated	None
Commuting Solutions	Community-Based Strategies to Support Transportation Demand Management Implementation in Broomfield	2026-009	No signed contract yet.	February	2026	TDM	2027	No	Uninitiated	None
Denver	South Platte River Trail Improvements: West Virginia to W Bayaud	2022-012	Option letter executed 5/22/25.	June	2025	Construction	2023	Yes	Initiated	Second
Denver	East Colfax Bus Rapid Transit: Civic Center Station to Yosemite	2022-031	Construction is currently from Broadway to Colorado with closures for underground utility work, slated to complete in Spring of 2026.	December	2025	CM/GC Construction	2026	Yes	Initiated	None
Denver	Buchtel Complete Street/Evans Intersection Improvements: University to Colorado	2022-035	CAP 1 negotiations final 6/5; CDOT acceptance by end of June; AD anticipated June 2025.	May	2025	CM/GC Construction	2025	Yes	Initiated	None
Denver	Bike/Ped Bridge over Santa Fe: Jewell to Evans Station	2022-036	NTP for construction has been issued.	September	2025	Construction	2025	Yes	Initiated	None
Denver	South Platte River Trail Improvements: Mississippi to Dartmouth - Precon	2022-037	Scoping meeting held. Data collection underway.	April	2026	Environmental	2025	Yes	Initiated	None
Denver	South Platte River Trail Improvements: Bayaud to Phil Milstein Park	2024-009	Working on FOR submittal, still working on CLOMR.	March	2026	Construction	2027	Yes	Uninitiated	None
Denver	Alameda Underpass Improvements: Kalamath to Cherokee - Precon	2024-045	Signatures for IGA are being routed.	April	2026	Design	2027	No	Uninitiated	None

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
Denver	High Line Canal Trail Underpass at Yale	2024-046	Expect NTP for Construction in July. Have all clearances and a low bidder, going through council process.	May	2025	Construction	2027	Yes	Uninitiated	None
Denver	North Central Denver Community Multimodal Improvements	2024-056	FIR meeting held. Consultants are addressing comments. FOR set for June.	April	2026	Construction	2026	Yes	Uninitiated	None
Denver	Peña Capacity Improvements: I70 to E470 - Precon	2024-057	Working to select a preferred alternative.	March	2026	Design	2027	Yes	Initiated	None
Denver	South Platte River Trail Improvements: Mississippi to Florida	2024-058	NTP has been issued for design. The Mississippi to FL segment is a subset of the work and construction funding has been allocated.	October	2025	Construction	2027	Yes	Uninitiated	None
Denver Regional Mobility and Access Council	Multimodal Travel Training	2026-011	Tasks 1, 2, & 8 underway. Implementation plan finalized. DRMAC staff and contractors trained, partner roles confirmed, curriculum enhancement underway, outreach planning initiated with community partners. DRMAC has not yet received the IGA, coordination for execution is ongoing.	January	2026	TDM	2027	No	Uninitiated	None
Denver Streets Partnership	E Colfax Mobility Benefits District	2024-064	Gathering public input through an online survey.	December	2024	TDM	2025	Yes	Initiated	None
Douglas County	County Line Capacity Improvements: Broadway to University	2020-035	NTP given and construction is underway.	September	2025	Construction	2023	Yes	Initiated	Second
Douglas County	CO83 Safety Improvements: Bayou Gulch to El Paso County	2020-064	Region 1 is managing this project. Some improvements are under design, others constructed.	July	2023	Construction	2023	Yes	Initiated	None
Douglas County	Douglas County Transit Pilot Projects	2024-054	Waiting on executed IGAs from CDOT – Expect April 2026.	February	2026	Bus Service - Year 2	2027	No	Uninitiated	None
Douglas County	Colorado Blvd Bike/Ped Bridge over C470 - Precon	2024-055	County received proposals on 2/27/2026. Hope to give NTP for design by May 1, 2026.	March	2026	Design	2026	Yes	Uninitiated	None
Downtown Denver Partnership	Let's Go! Downtown Denver Outreach Campaign	2026-013	No update.	April	2026	TDM	2027	No	Uninitiated	None
Englewood	Hampden Complete Streets: Broadway to Lafayette	2022-059	Project is advertised and bids will be opened on April 7th.	April	2026	Construction	2024	Yes	Delayed	Second
Englewood	Broadway Complete Streets Improvements: Hampden to Belleview	2022-060	Contract has been approved by council. NTP anticipated in late October.	September	2025	Construction	2024	Yes	Initiated	First
Erie	I25 Interchange Study: CO52 to Erie Pkwy	2024-035	Task 2 underway; Public Engagements underway.	March	2026	Study	2025	Yes	Initiated	First
Erie	Erie FlexRide	2024-037	Contract fully executed. Service begins April 21, 2026.	April	2026	Bus Service - Year 2	2026	Yes	Initiated	None
Erie	CO52 Intersection Safety Improvements: WCR5 to WCR7 - Precon	2024-039	Vendor Selected. Contract approval set for May 26th.	April	2026	ROW	2027	Yes	Uninitiated	None
Frederick	WCR13/WCR20 Intersection Operational Improvements	2024-033	Utility Clearance submitted. ROW Clearance waiting on acquisition. Negotiations are ongoing.	February	2026	Construction	2026	Yes	Uninitiated	None
Golden	Colfax Complete Streets: Violet to I70	2020-026	Coordinated with CDOT on issues that arose from the 2nd FIR process. Oncesettled, project will move quickly to FOR phase.	August	2025	Construction	2025	Yes	Initiated	None
Golden	US6/Heritage Interchange - Precon	2020-037	Executed easements received from County. Easements will be submitted to CDOT and FHWA for review.	April	2026	Construction	2026	Yes	Uninitiated	None
Golden	Golden Free Transit Program	2024-050	Finalizing IGA and scope of work with CDOT. Expect City Council IGA approval in April.	April	2026	Bus Service - Year 2	2026	No	Uninitiated	None
Jefferson County	Peaks to Plains Trail: CO6 from Tunnel 1 to Big Easy Trailhead	2020-002	Design underway.	February	2026	Construction	2027	Yes	Uninitiated	None
Jefferson County	Jefferson County Bicycle Plan Implementation	2022-040	Final concurrence bid documents comment resolution underway.	April	2026	Construction	2025	Yes	Delayed	First
Jefferson County	Jefferson County Traffic Camera System	2024-075	Waiting on final IGA signatures.	April	2026	Construction	2025	Yes	Delayed	First
Lakewood	Wadsworth Path Improvements: Mansfield to Bear Creek	2024-047	Comcast relocating in ROW. XCEL easement is going through the Jeffco Open Space process.	March	2026	Construction	2026	Yes	Uninitiated	None
Lakewood	W Colfax Safety Improvements: Teller to Sheridan	2024-048	No Change, obtaining ROW.	March	2026	Construction	2027	Yes	Initiated	None
Lakewood	Sheridan Blvd Multimodal Path: Jewell to Iowa	2024-049	ROWPR completed, waiting on CDOT clearance.	March	2026	Construction	2026	Yes	Uninitiated	None
Littleton	Mineral/Santa Fe Operational Improvements	2020-060	Bid Opening 8/7/25.	July	2025	Construction	2025	Yes	Initiated	None
Littleton	Mineral Station Area Multimodal Improvements	2022-033	Progressing towards 90% submittal in October 2026.	April	2026	Construction	2025	Yes	Uninitiated	None
Littleton	County Line Shared Use Path: Broadway to High Line Canal Trail	2022-070	Progressing towards 100% plan submittal in July 2026.	April	2026	Construction	2025	Yes	Delayed	First
Littleton	Mineral Multimodal Improvements: Santa Fe to Jackass Hill/Long Ave	2022-084	The AD date was 2/6/25 - Construction bids were opened on 3/7/25.	July	2025	Construction	2024	Yes	Initiated	First
Littleton	Bowles Corridor Study: Sheridan to Santa Fe	2024-025	IGA materials submitted to CDOT on 4/8/26.	April	2026	Study	2027	No	Uninitiated	None
Littleton	Broadway Signal Interconnect (Phase 2)	2024-080	Draft RFP sent to CDOT for review.	February	2026	Construction	2026	Yes	Uninitiated	None
Lone Tree	Lone Tree Mobility Hub at Sky Ridge Station	2022-032	Construction underway, occasional freeway ramp closures as part of developing bus slip ramp.	September	2025	Construction	2025	Yes	Initiated	None

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
Lone Tree	S Havana Bikeway: RidgeGate Station to Lone Tree City Limits	2022-071	Construction is ongoing.	April	2026	Construction	2025	Yes	Initiated	First
Lone Tree	I25/Lincoln Multimodal Connections	2024-053	Waiting for CDOT IGA signitures and execution.	April	2026	Construction	2027	No	Uninitiated	None
Longmont	St Vrain Greenway, Phase 13: CO119 to St Vrain State Park	2020-027	Under active construction and 10% complete. Project on schedule and budget.	January	2026	Construction	2022	Yes	Initiated	Second
Longmont	County Line/WCR 1 Buffered Bike Lanes: 17th to CO66	2022-009	Acquisition of temporary easements is in-progress along with resolution of utility conflicts.	November	2025	Construction	2025	Yes	Delayed	First
Longmont	Longmont Main/21st Bike/Ped Improvements - Precon	2022-065	FIR plans in review. Design to continue after meeting mid-December.	December	2025	Design	2025	Yes	Initiated	None
Longmont	WCR26 Multi-Use Trail: Union Reservoir to St Vrain State Park	2024-031	Construction IGA signed. Coordinating with Xcel gas for relocation ahead of construction start.	January	2026	Construction	2026	Yes	Uninitiated	None
Longmont	CO66 Multi-Use Trail: Hover to Main	2024-038	Feasibility study is underway for the analysis of a multimodal path on the south side of SH 66.	August	2025	Construction	2026	No	Uninitiated	None
Longmont	Longmont Smart Signals to Schools	2024-074	Sole Source Purchase for Traffic Detection Equipment Issued. Purchasing creating IFB for PTZ Camera Bid.	January	2026	Construction	2025	Yes	Delayed	Second
Louisville	CO42 Multimodal Improvements: Empire/Lock to CO7 - Precon	2020-040	Beginning coordination work with Xcel to underground lines on south end of Hwy 42.	March	2026	ROW	2024	Yes	Initiated	First
Louisville	CO42 Bike/Ped Underpass at South St	2024-041	Council allowing one month (end of April) of final negotiation with property owner regarding underpass location before proceeding to 30% design.	April	2026	Construction	2026	No	Uninitiated	None
Louisville	Louisville Signal Technology Upgrade	2024-073	All work and LA billing complete. Need to Submit RFR to CDOT.	April	2026	Construction	2024	Yes	Initiated	First
Lyons	St Vrain Trail Extension: CO66 from McConnell to US36	2022-013	Active construction.	March	2025	Construction	2022	Yes	Delayed	Second
Mead	CO66/WCR7 Pedestrian Underpass	2020-029	ROW – complete. Construction - Awaiting NAAPME funding agreement and concurrence to ad from CDOT.	March	2026	Construction	2024	Yes	Delayed	Second
Nederland	Downtown ADA Sidewalk Connections: Jackson, 1st, Jefferson	2020-015	Finalize ROW TEs. Gain project approval for concurrence to bid.	January	2026	Construction	2022	Yes	Delayed	Second
Northeast Transportation Connections	Creating the Commerce City Connector	2024-069	Invoice submitted to CDOT.	March	2025	TDM	2025	Yes	Initiated	None
Northeast Transportation Connections	Northeast Denver Mobility Hub Study	2026-008	No update.	April	2026	TDM	2027	No	Uninitiated	None
Parker	Parker Rd Multi-Use Path East Side Gaps: Pine to Stroh	2022-072	Concurrence to advertise received. Bid opening set for 09/04.	September	2025	Construction	2025	Yes	Initiated	None
Parker	Parker Rd/Mainstreet Operational Improvements - Precon	2024-052	Design at 20%.	February	2026	Design	2025	Yes	Initiated	None
Smart Commute	Using Data to Optimize FlexRide Services	2024-067	Finishing up Brighton's analysis and approaching preliminary recommendations for Broomfield.	August	2025	TDM	2025	Yes	Initiated	None
Superior	McCaslin Boulevard Multiuse Path Crossing at Rock Creek Parkway	2024-043	FIR for 30% design drawings completed. Approval from CDOT to move straight into 90% FOR drawings.	March	2026	Design	2026	Yes	Uninitiated	None
Superior	Superior Traffic Safety and Climate Resilience	2024-082	Project Advertised.	June	2025	Construction	2024	Yes	Initiated	First
Thornton	104th Widening: Colorado to US85 - Precon	2020-033	Neighborhood meetings in April; ROWPR held in March. Addressing ROWPR and working on clearances.	April	2026	ROW	2025	Yes	Delayed	First
Thornton	Thornton Multimodal Trail Study and Precon	2022-050	Consultant working on pre-construction trail plan.	April	2026	Study	2023	Yes	Initiated	First
Thornton	100th Ave Multi-Use Path: Riverdale to Forest Circle	2022-051	Awaiting on CDOT to sign Form 128, Utility clearance, ROW awaiting final approval, go to ad in May/June.	April	2026	Construction	2025	Yes	Delayed	First
Thornton	Thornton Protected Bike Facility Study	2022-052	Consultant addressing comments for final recommendations.	April	2025	Study	2023	Yes	Initiated	First
Thornton	124th Multimodal Improvements: Claude to Colorado	2024-015	Asked consultant from phase 1 and going to phase 2 development.	March	2026	Construction	2027	Yes	Uninitiated	None
Thornton	Big Dry Creek Trail: 136th to 144th	2024-016	Project will be delayed for construction phase possibly six months due to changes in project managers and preferred route.	April	2026	Construction	2027	Yes	Uninitiated	None
Thornton	Colorado Blvd Separated Bike Facility: 88th to E470 - Precon	2024-017	Design scoping meeting held with CDOT on March 18.	April	2026	Design	2027	Yes	Uninitiated	None
Thornton	Thornton Pkwy Multiuse Path: I25 to Grant	2024-018	Working on ROW and easement and starting maintenance IGA.	April	2026	Construction	2027	Yes	Uninitiated	None
Thornton	Thornton Travel Time Monitoring Expansion	2024-081	All devices installed and doing close out items.	April	2025	Construction	2024	Yes	Initiated	First
Transportation Solutions	Station Outreach for Transit Recovery	2024-099	In-person and digital promotion and marketing. Tracking channels and methods. Distributing free passes.	September	2025	TDM	2025	Yes	Initiated	None
Transportation Solutions	Developer Transportation Demand Management and Tenant Engagement	2026-007	Finishing our final project impact and CMAQ reports for our set-aside.	January	2026	TDM	2027	No	Uninitiated	None

Sponsor	Project Title	TIPID	Most Recent Status	Status Month	Status Year	Phase to Initiate	Phase Year	IGA Executed?	Delay Status	Delay Level
West Corridor	Welcome Kits for Sun Valley Residents	2024-066	Implemented scooter safety event. Continued promotion for Joli EcoPass. Event planning for September events.	August	2025	TDM	2025	Yes	Initiated	None
Wheat Ridge	Wadsworth Shared-Use Path: 32nd to 35th	2022-041	Posting RFQ for construction management services which are covered under the TIP.	April	2026	Construction	2025	Yes	Initiated	First
Wheat Ridge	Ward Station Multimodal Access Improvements	2022-042	Project has been cancelled and funding has been returned to DRCOG.	July	2025	Construction	2024	Yes	Delayed	First
Wheat Ridge	32nd/I-70 Bike Lanes: Wright to Zinnia	2022-073	Contract awarded. Need pre-construction conference with CDOT.	September	2025	Construction	2024	Yes	Initiated	First
Wheat Ridge	Tabor Street Multimodal Improvements: Clear Creek Trail to 49th Avenue	2024-040	IGA executed, working on RFP with CDOT.	April	2026	Environmental	2026	Yes	Uninitiated	None
Wheat Ridge	35th Ave Multimodal Improvements: Sheridan to Wadsworth - Precon	2024-042	IGA approved, working on RFP with CDOT.	February	2026	ROW	2027	Yes	Uninitiated	None