



**We make lives better  
through connections.**

**October 27, 2025**

# **Finishing FasTracks Report**

**DRCOG Transportation Advisory Committee**

**Bill Sirois**

Senior Manager, Transit Oriented Communities

# Outline

---



**Background**



**Updated Corridor  
Costs**



**Fiscal Capacity**



**Key Takeaways**



**Next Steps**



# Background

# Background – FasTracks


- FasTracks ballot initiative voter approved in 2004
- Since 2004, RTD has achieved 75% program completion
- Four rail corridors remain:
  - Northwest Rail Peak Service
  - North Metro completion
  - Southwest Extension
  - Central Extension



# Background – Legislative Requirement

Senate Bill (SB)24-230 and SB25-161 direct RTD to:

- Prioritize Northwest Rail and North Metro completion
- Develop Report to show how FasTracks can be completed by 2034 with submittal by December 1, 2025



# Background – Report Basis


- In June 2019, staff completed the Unfinished Corridors Report in response to Resolution No. 004, Series of 2019
- Staff used 2019 Report as basis for current report
- Elements
  - Capital and operating costs to reflect inflation
  - Revenue projections and fiscal capacity for program completion
  - New infrastructure and development projects impacting implementation




# Background – Program Challenges

- 2008 Great Recession
  - Very low growth in sales and use tax
- Construction cost escalation
  - Supply chain delays and increased costs
  - Disrupted labor markets

Key Commodity Costs and Changes: 2005-2024





# Updated Corridor Costs

# Updated Corridor Costs

*In \$ millions and in 2024 dollars*

| Corridor                    | Capital Cost   | Annual Operating Cost | Annual Boardings in Horizon Year (2045) | Daily Boardings* in Horizon Year (2045) |
|-----------------------------|----------------|-----------------------|-----------------------------------------|-----------------------------------------|
| Northwest Rail Peak Service | \$650          | \$14.0                | 330,000                                 | 1,100                                   |
| North Metro                 | \$396          | \$5.4                 | 450,000                                 | 1,500                                   |
| Southwest Extension         | \$344          | \$2.5                 | 210,000                                 | 700                                     |
| Central Extension           | \$211          | \$0.7                 | 90,000                                  | 300                                     |
| <b>Total</b>                | <b>\$1,599</b> | <b>\$22.6</b>         | <b>1,080,000</b>                        | <b>3,600**</b>                          |

*\*2024 average daily boardings systemwide: ~178,000*

*\*\*Equivalent to ~2% of 2024 daily boardings systemwide*



# Fiscal Capacity

# Fiscal Capacity - Constraints

- Limited RTD reserve funds
- TABOR debt capacity limitations
  - Approximately \$2.7 million remaining bond capacity
- Limited opportunity to issue Certificates of Participation (COPs)
- Asset renewal needs



# Fiscal Capacity – Additional Revenue Sources

## State and Local

- **FasTracks Internal Savings Account (FISA)**
  - Five-year financial forecast 2030 balance (proposed): \$145 million
- **SB21-260: Multimodal Transportation Mitigation Options Fund (MMOF)**
  - ~\$30 million total expected for Denver region 2030-2032
- **SB24-230: Oil and Gas Production Fees**
  - Expected ~\$90 million per year (beginning in 2026) statewide
  - 20% allocated for rail statewide
- **SB24-184: Congestion Impact Fee on Vehicle Rentals**
  - Estimated \$58 million per year, shared statewide among multimodal projects
  - No established mechanism for distributing funds

# Fiscal Capacity – Additional Revenue Sources

## Federal

- Existing federal funding programs\* for eligible transit projects
  - Capital Investment Grant (CIG)
  - Consolidated Rail Infrastructure and Safety Improvements (CRISI)
  - Better Utilizing Investments to Leverage Development (BUILD)

*\*Programs currently under review for surface reauthorization in 2026*




# Fiscal Capacity – Remaining Funding Gap

- **Approximately \$1.2 billion shortfall, not inclusive of additional costs**
  - Unfinished corridors cost is approximately \$1.6 billion\*
  - Five-year financial forecast 2030 FISA balance: \$145 million\*
  - Possible RTD allocation assumptions from SB21-260, SB24-230 and SB24-184 funding (2026-34): approximately \$296 million
- To complete the corridors by 2034, revenue sources beyond those currently identified would be needed
- Additional funding source(s) needed for operating and maintenance costs and asset renewals

\* *Per proposed 2026-2030 Five-year Financial Forecast*





# Key Takeaways

# Key Takeaways

- ~75% FasTracks program complete
- Insufficient funds to complete program
- Additional funding (beyond SB21-260, SB24-230 and SB24-184 funding) needed for construction as well as operations, maintenance, and asset renewals
- Additional design for all projects will be required
- Cost estimates provided in report are a snapshot of current costs and will change with design levels





# Next Steps

# Next Steps

---

- **Tuesday, Oct. 21:** Transportation Legislative Review Committee (TLRC) presentation
- **Tuesday, Oct. 28:** Open forum during Board meeting
- **Friday, Nov. 14:** Comment period closes
- **Tuesday, Nov. 25:** Submission of Final Report to the Legislature

Report, appendices and comment form can be found at: <https://www.rtd-denver.com/fastracks>

# Thank you.

**[rtd-denver.com](https://rtd-denver.com)**

